

ELECTRICAL DEPARTMENT ZONE - I
WORK ORDER DETAILS & WORK STATUS REPORT FROM 1/4/2016 TO 15/5/2016

Sr. No	project no.	Name of work	work order start date	Work order completion date	Estimate cost	Vendor Name	Contract cost	Work period	Date of Completion of work	Remarks
1	37985	Urgent repairs to Air conditioning plant (keypad replacement) at NMMC Head office.	01-04-2016	30-04-2016	133956	Savlon Aircon Pvt. Ltd.	133956	1 month	30-04-2016	work completed
2	34490	Providing manpower for electrical operation at General Hospital sec. 15 Nerul	09-04-2016	08-04-2017	1420935	Chaitanya Electrical & Civil Laour Contractor	1501644	12 months		Work in Progress
3	36922	Providing internal electrification in samajmandir at Jai Durgamata nagar & Sambhajinagar sec. 8 CBD, belapur	01-04-2016	15/4/2016	49474	Saumya Enterprises	49474	15 days	15-04-2016	Work completed
4	37982	Chemical treatment for Condenser and cooling tower at NMMC Head Office	01-04-2016	30/4/2016	196456	Savlon Aircon Pvt. Ltd.	196456	1 month	29-04-2016	Work completed
5	34560	Annual Maintenance of internal electrification of school buildings in Nerul ward area	11-04-2016	10-04-2017	820160	Chaitanya Electrical & Civil Laour Contractor	792347	12 months		work in progress
6	34899	Annual maintenance of Audio Video system at NMMC new head office building at plot no. 1 & 2 sec. 15 CBD Belapur.	01-04-2016	31/3/2017	805711	Zinq electronics Pvt. Ltd.	942682	12 months		work in progress
7	36010	Providing annual manpower for electrical Operation & maintenance of internal electrification & substation at NMMC new head office building	12-01-2016	10-04-2016	496750	Yogiraj Powertech Pvt. Ltd.	496750	90 days		Work completed
8	35043	Improvement of street light of main road & MIDC Shiravane village, Nerul	20/4/2016	19/6/2016	1248897	Chaitanya Electrical & Civil Laour Contractor	1027343	2 months		work in progress
9	35220	Internal electrification of fish market & shops at sector 44, Nerul	20/4/2016	19/5/2016	465312	Chaitanya Electrical & Civil Laour Contractor	372715	1 month		work in progress
10	35510	Internal electrification of NMMC school at sector 16, Nerul	20/4/2016	19/6/2016	2198844	Damani Enterprises	1785241	2 months		work in progress

11	34390	Annual Maintenance of internal electrification of school buildings in Vashi ward area	20/4/2016	19/4/2017	620382	Impex Electricals	599723	12 months		work in progress
12	35237	Providing highmast at Shashwat Hospital & Devis hotel chowk at sector 22, Turbhe	21/4/2016	20/5/2016	939664	Samarth Electric	657765	1 month		work in progress
13	35801	Providing CCTV cameras at Rajiv Gandhi Jogging Park at sec. 10A Vashi	21/4/2016	20/6/2016	1468500	Pelorus Technologies Pvt. Ltd.	1110186	2 months		work in progress
14	37742	Providing water cooler and purifier at Virangula Kendra in NMMC area	25/4/2016	24/5/2016	415313	A.K. Electrical & works	431500	1 month		work in progress
15	38232	Providing LED TV at Head Office in DMC (LBT) office	26/4/2016	28-04-2016	48000	Ambika Electronics	48000	3 days	28-04-2016	Work completed
16	34754	Providing highmast at sector 14 Diwalegaon	26/4/2016	25/5/2016	550709	Impex Electricals	449764	1 month		work in progress
17	35092	Annual Operation & maintenance of internal electrification of NMMC buidlings in Nerul Ward area	04-10-2016	04-09-2017	640270	Impex Electricals	617301	12 months		work in progress
18	35139	Electrification & allied work of UHP new buidling proposed at plot no. 22 sector 48, Nerul	26/4/2016	25/5/2016	977590	Impex Electricals	764769	1 month		work in progress
19	35940	Providing flood light at Belapur Under pass	02-05-2016	01-06-2016	127708	ArunContractor Co.	134093	1 month		work in progress

Year 2016-2017 WorkOrder Report

Sr.No.	Project Code	Name Of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date Of Completion on of Work	Remarks
1	35014	Providing Internal Electrification to School at Sec 7 Ghansoli.	21.04.2016	20.06.2016	2490274	M/s. Damani Enterprises	2071908	2 Months		Work in progress
2		Providing Electrification Power supply at belapur station chowki & starter at Turbhe sepot	21.04.2016	20.05.2016	49597	M/s. Chaitany Electrical & Civil Labour Contractors	49597	1 Month		
3	35015`	Providing Highmast in Ghansoli Ward no 35.	05.05.2016	04.06.2016	1039023	M/s. Impex Electricals	800048	1 Month		Work in progress
4		Improvement of indoor lighting/electrification in tyre workshop lighting tower at turbhe depot	05.05.2016	04.06.2016	910255	M/s. Impex Electricals	681781	1 Month		
5	31881	Providing Streetlight at Ward No 21 Ghansoli.	05.05.2016	04.06.2016	603820	M/s. Vicky Electrical Corporation	475206	1 Month		Work in progress
6	21482	Providing Highmast at ward No.21,Nocil Naka Ambedkar Chowk in Ghansoli Ward	05.05.2016	04.06.2016	626857	M/s. Vicky Electrical Corporation	468199	1 Month		Work in progress
7	35340	Providing CCTV cameras in Koperkhairne Dumping ground	07.05.2016	06.06.2016	832313	M/s. Zinq Electronics PVT.LTD	894736	1 Months		Work in progress
8	32742	Shifting Of Street Light Poles Obstructing to Gutter Work at Sec.3 Rajdhani Sweet Mart to Room No.756 at Koparkhairane.	05.05.2016	04.06.2016	610088	M/s. A.S.Electric Corporation	610088	1 Months		Work in progress