Water Supply Department

YEAR 2016-17

Sr.N o	Project Code	Name of Work	Work order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remar ks
1	2	3	4	5	6	7	8	9	10	11
			·		·					-
1	35582	Providing & Laying G.I. pipe line & Drilling of new borewell work at Chatrapati Shahu Maharaj school at Ambedkarnagar in Ghansoli ward.	06/04/2016	05/07/2016	2116864.00	M/s. M N Kalbhor	22,21,649/-	03 (Three) Months	03/05/2016	
2	38386	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur(Extension 16/10/2015 to 15/12/2015)	13/04/2016	12/06/2016	2337504.00	M/s. M N Kalbhor	23,37,504/-	02 (Two) Months	06/05/2016	
3	23274	Rising height of Sec-1A GSR complex compound wall CBD, Belapur.	13/04/2016	12/07/2016	949560.00	M/s. Shree Dattaguru Enterprises	9,23,922/-	03 (Three) Months	On Going	
4	34887	Providing and laying sluice valves at various places in exiting distribution network for zoning of water supply at Chinchpada in ward No. 7 Airoli.	18/04/2016	17/06/2016	660323.00	M/s. Subhash S. Rote	6,80,133/-	02 (Two) Months	05/05/2016	
5	38374	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone –2 (Sector 10 to 29 & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur. (Extension 01/11/2015 to 31/12/2015)	18/04/2016	17/06/2016	1937513.00	M/s. Kishan Construction	19,37,513/-	02 (Two) Months	05/05/2016	
6	32193	Providing and making cross connection to 350 mm dia feedermain near St. Xavier High School Sector 6 in Airoli.	21/04/2016	20/06/2016	910475.00	M/s. Naren Construction	9,36,879/-	02 (Two) Months	05/05/2016	
7	37764	Providing submersible pump and laying of 150 mm dia G.I. pipeline for tanker filling station at Ilthanpada dam owned by railway Authority in Digha Ward NMMC Area	25/04/2016	09/05/2016	2334710.00	M/s. Shriniwas Engineering	23,81,404/-	15 Days	On Going	
8	37823	Providing and fixing sluice valve and boosting pump for zoning system at Zone 2, Belapur ward.	30/04/2016		1534847.00	M/s. Kishan Construction	15,34,847/-	Complete	05/05/2016	

9	37844	Providing & laying 150 mm dia pipeline and fixing various sizes of valves at sector 42, 44, 44A, 46, 46A, 48, 50 for zoning in nerul ward.	30/04/2016		2324223.00	M/s. Mangalmurthi Enterprises	23,24,223/-	Complete	05/05/2016
10	37534	Providing supplying, laying and fixing sluice valves and 100 mm DI pipeline at various locations for water distribution by zoning method in Zone 5 Nerul.	30/04/2016		2176720.00	M/s. Reliance Construction	21,76,270/-	Complete	03/05/2016
11	37670	Providing supplying, laying and fixing sluice valves and DI pipeline at various locations for water distribution by zoning method in Zone 4 Nerul.	30/04/2016		2401102.00	M/s. Mangalmurthi Enterprises	24,01,102/ -	Complete	04/05/2016
12	37667	Providing supplying, laying and fixing sluice valves various locations for water distribution l zoning method and installing booster pump for booster water in distribution pipeline in Zo 14 Shivaji Nagar at Nerul.			1818218.00	M/s. Shree Ganesh Construction	18,18,218/-	Complete	10/05/2016
13	36710	Providing , supplying and fixing sluice valve at Ishwarnagar, Ramnagar, Sanjay Gandhi nagar digha east and west and Namdev nagar for water distribution by zoning method in Zone 18 Digha Ward.	30/04/2016		1107929.00	M/s. M.S Jadhav	11,07,929/-	Complete	06/05/2016
14	37842	Providng & fixing various sizes of valves and gear box, MS boxes on feeder main and providng, laying 600 mm dia pipeline for zoning purpose in NMMC area	30/04/2016		2366809.00	M/s. Kishan Construction	23,66,809/-	Complete	06/05/2016
15	38375	Comprehensive Contract for Operation and Mainatenance of Water Supply System in Zone-2 (Sector 10 to31 & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur (Extension 01/01/2016 to 29/02/2016)	30/04/2016	29/06/2016	1937513.00	M/s. Kishan Construction	19,37,513/-	02 (Two) Months	5/05/2016
16	38376	Comprehensive Contract for Operation and Mainatenance of Water Supply System in Zone-2 (Sector 10 to 31 & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur (Extension 01/03/2016 to 30/04/2016)	30/04/2016	29/06/2016	1937513.00	M/s. Kishan Construction	19,37,513/-	02 (Two) Months	5/05/2016
17	38379	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur. (Ext.16/02/2016 to 15/04/2016	30/04/2016	29/06/2016	2337504	M/s. M N Kalbhor	23,37,504/-	02 (Two Months)	5/05/2016
18	38380	Comprehensive Contract for Operation and Maintenance of Water Supply System in	30/04/2016	15/05/2016	576371	M/s. M N Kalbhor	5,76,371/-	15 (Fifteen days)	5/05/2016

		Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur. (Ext.16/04/2016 to 30/04/2016)							
19	37822	Providing and fixing sluice valve and butterflu valve for zoning system in Belapur Ward	30/04/2016		1395004.00	M/s. M N Kalbhor	13,95,004/-		5/05/2016
20	38378	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur. (Ext.16/12/2015 to 15/02/2016	30/04/2016	29/06/2016	2337504	M/s. M N Kalbhor	23,37,504/-	02 (Two Months)	5/05/2016
21		Comprehensive Contract for Operation and Maintenance of Water supply system in Zone-2 Sector-10 to 31 (excluding sector 26/27) & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur	02/05/2 16	01/05/2017	10975000.00	M/s. Kishan Construction	1,09,75,00 0/-	12 (Twelve) Months	On Going
22		Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur	02/05/2016	01/05/2017	1,32,75,000	M/s. M N Kalbhor	1,32,75,00 0/-	12 (Twelve) Months	On Going
23	31125	Providing and laying 300 mm dia pipeline for kilegaothan and sector 15A C.B.D. from Sec 50 Nerul	04/05/2016	03/10/2016	3513491.00	M/s. Mangalmurthi Enterprises	36,54,031/-	05 (Five) Months	On Going
24	32335	Comprehensive Contract for Operation and Maintenance of Water Supply pump houses along with the Water Supply Distribution System in Digha Zone No. 18 (Extension 2 Yr)	17/10/2015	16/10/2016	58,84,979.00	M/s. M.S. Jadhav	58,84,979/	12 (Twelve) Months	28/10/2015
25	36794	Appointment of Consultant for Providing Laying of water Transmission Main to Gothivali ESR from the Tapping Point including railway Crossing at Rabada	12/01/2016		2% of Total Estimate Cost	M/s. Yash Engineering Consultant Pvt. Ltd.	5,10,397/-		10/02/2016
26		Appointment of Consultant for water Supply Scheme at Elthanpada dam of railway Authority in Digha Ward	18/04/2016		46,694.00 + Service Tax	M/s. Abhay Consultant Pvt. Ltd		Completed	
27	36845	Providing Laying and Sluice valve by zoning Method at Airoli gaon , Airoli Naka	02/05/2016		10,21,056.00	M/s. Naren Construction	10,21,056/		On Going
28	37850	Providing and Laying 200mm dia M.S. Pipeline and 10 HP bosster pump at Subhash	02/05/2016		11,33,965.00	M/s. Naren Construction	11,33,965/	Completed	06/05/2016

		Nagar and Airoli Naka				-		
29	35325	Providing and Fixing 50 mm dia Pipeline and 5 HP bosster pump at Sambhaji Nagar Koperkhairne Ward	02/05/2016	17,26,770.00	M/s. Naren Construction	18,11,382/ -		On Going
30	38049	Providing supply and Fixing Sluice valve at sector 6 room no. 341 sector 2 and 3 , Sector 4A Part near garden sector 5, sector 1 and 4 area water distribution by zoning Method at Zone 12 Koperkhairne Node	02/05/2016	22,38,481.00	M/s. Naren Construction	22,38,481/	Completed	05/05/2016
31	37851	Providing , supplying and fixing 5000 liter tank at various location at zone 12 koperkhairne ward	02/05/2016	11,95,310.00	M/s. Naren Construction	11,95,310/ -	Completed	05/05/2016
32	38045	Providing supplying and fixing sluice valves at sector 9 to 12 ,sector 13 Bonkode gaon, Pavane gaon , Khairne gaon In part at sandeep Mhatre Office to Vighneshwar society and Vighneshwar society to Mayur bar area for water in distribution pipeline by Zoing method in zone 12 Koperkhairne Node	02/05/2016	24,88,374.00	M/s. Naren Construction	24,88,374/ -	Completed	05/05/2016
33		Providing ,supplying and fixing sluice valves at sector 17 ,sector 19A ,19C,20 Near Plot no. 127 to 141 , Sector 20 Near Plot no. 133 to 138 A Near cheridev Temple and Koperkhairne gaon for water in distribution by Zoing method in zone 12 Koperkhairne ward	02/05/2016	17,58,285.00	M/s. Naren Construction	17,58,285/ -		On Going
34	37799	Providing and Fixing sluice valves for zoing in Ghansoli ward	02/05/2016	24,69,113.00	M/s. Naren Construction	24,69,113/	Completed	05/05/2016
35	37788	Providing ,laying and Fixing sintex tank and pipeline and providing and fixing 15 HP booster pump at Ambedkar Nagar GSR in Ghansoli ward	02/05/2016	24,27,936.00	M/s. Naren Construction	24,27,936/	Completed	06/05/2016
36	38160	Providing supplying and fixing 5000 liter sintex tank various place in zone 15 at Turbhe ward	02/05/2016	19,31,826.00	M/s. S.P. Construction	19,31,826/ -	Completed	05/05/2016

37	37849	Providing ,supplying and Fixing sluice valves for water distribution by zoing method in zone 11 Turbhe Node	02/05/2016		16,14,585.00	M/s. S.P. Construction	16,14,585/ -	Completed	05/05/2016
38	38273	Providing and laying 100 mm and 150mm dia pipeline at Sector 1,2,4 and 5 for water distribution by zoing method in zone 13 Airoli Ward.	02/05/2016		20,36,303.00	M/s. M.S. Jadhav	20,36,303/		On Going
39	36625	Providing and laying D.I. pipeline for zoning purpose opposite site Gunina Tower at sector 16, sector 23 Sanpada and Vashi Gaon In zone 09 Vashi Ward	02/05/2016		8,06,741.00	M/s. M.N. Kalbhor	8,06,741/-	Completed	05/05/2016
40	35473	Providing and fixing new transformer and area light at sector 19 Turbhe	02/05/2016	01/08/2016	10,99,968.00	M/s. A.K. Electrical And Works	11,54,416/	Completed	16/05/2016
41	37846	Providing and fixing M.S. pipeline and D.I. pipeline and fixing valves at different dia to Improve water supply in zone 8 at Vashi Node.	02/05/2016		18,25,266.00	M/s. A.K. Electrical And Works	18,25,266/-	Completed	04/05/2016
42	37847	Providing and fixing valves and alies works to improve water supply in zone 7 at Vashi Node	02/05/2016		8,59,157.00	M/s. A.K. Electrical And Works	8,59,157/-	Completed	04/05/2016
43	37848	Providing and fixing sluice valve for water distribution by zoing method in zone 10 at Sanpada Node	02/05/2016		24,74,582.00	M/s. Shreeraj Enterprises	24,74,582/-	Completed	04/05/2016
44	35469	Providing and laying 100 mm dia pipeline at Shirvane Gaothan in Nerul Node	19/05/2016	18/08/2016	11,38,331.00	M/s. Reliance Construction	11,60,642/-	03 (Three) Months	On Going
45	35359	Repairing exiting operator room and chain facing compound valve at sector 19A HSR at Nerul.	19/05/2016	18/08/2016	9,35,151.00	M/s. Reliance Construction	9,11,772/-	03 (Three) Months	On Going
46		Dismantling of abandon Elevated storage Reservoir at Sector 19 complex Turbhe in NMMC area.	20/05/2016	19/08/2016	B.2 Tender Contractor Amount paid of Rs. 25000 At NMMC So	M/s. Reliance Construction		03 (Three) Months	On Going

					Contactor Should not pay Amount					
47	33083	Replacement of pump Foundation and repairing Pump House at Teen Takki Koperkhairne ward	20/05/2016	19/08/2016	11,02,812.00	M/s. Subhas S. Rote	11,46,924/-	03 (Three) Months		
48		Repairing wall & pump room At Rabale in Ghansoli Ward	03/05/2016		4,95,545.00	M/s. Naren Construction	4,95,545/-	Completed	05/05/2016	
49	37845	Providing and fixing valves and allied works at Improve water supply in zone 6 at vashi node.	03/05/2016		4,95,132.00	M/s. A.K. Electrical And Works	4,95,132/-	Completed	05/05/2016	
50	37843	Providing and laying 100mm dia pipeline for zoning near Nagdevi Temple Karave Gaon Nerul.	03/05/2016		4,85,548.00	M/s. Mangalmurthi Enterprises	4,85,548/-	Completed	05/05/2016	