Navi Mumbai Municipal Corporation Swachh Maharashtra Abhiyan Kaksha Statement showing completed / ongoing work 2016-2017

Sr.No.	Project	Name of Work	Work Order	Work Order	Estimation	Vendor Name	Contract	Work	Date of	Remarks
	Code		Start Date	Completion	Cost		Cost	Period	Completion of	
				Date					Work	
1.		Providing and fixing temporary	22/04/2016	21/07/2016	1085884.00	M/s. J.K.	1140070.00	03		Work in
		container type Public Toilet at Prabhag				Enterprises		Months		progress
		No. 19 at Nibban Tekdi near Police								
		Chowki in Ghansoli Ward.								
2.		Supplying & Installation of E-toilet near	07/05/2016	06/08/2016	938105.00	M/s. Suresh R.	980320.00	03		Work in
		DAV School Sector 48 in Belapur Ward.				Itkapalle		Months		progress
3.		Supplying & Installation of E-toilets at	07/05/2016	06/08/2016	1655819.00	M/s. Akhsata	1804843.00	03		Work in
		Rajiv Gandhi Jogging track Sector 10 in				Enterprises		Months		progress
		Vashi Ward.								