

**Navi Mumbai Municipal Corporation
Public Health Engineering Department
Sewerage System and Public Toilet
F.Y. 2016-2017 Work List**

Sr. no.	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion on of Work	Remarks
1	33971	Providing and Laying of New Sewerline in Sector-30/31 Agroli GES in Belapur Ward.	28/04/2016	27/04/2017	1,34,09,824/-	M/s. A.K. Electrical & Works	1,34,09,824/-	12 Months	-	Work will be stated after Mansoon
2	34640	Repairing of G+1 Public Toilet in Prabhag No.80 at Shivaji Nagar Part-II in Nerul Ward.	2/4/2016	1/7/2016	13,87,934/-	M/s. Suresh R. Itakapalle	14,36,512/-	3 Months	-	10% Work Completed
3	34641	Repairing of G+1 Public Toilet in Prabhag No.80 at Mahatma Gandhi Nagar in Nerul Ward.	2/4/2016	1/7/2016	11,72,563/-	M/s. Suresh R. Itakapalle	12,07,740/-	3 Months	-	40% Work Completed
4	35534	Providing Treated Sewage Water Distribution System for Tankars at Sewage Treatment Plant at Sector-20 Sanpada in Turbhe Ward.	13/04/2016	12/5/2016	7,83,373/-	M/s. Reliance Construction	7,30,511/-	1 Month	-	60% Work Completed
5	34963	Providing and Laying New Sewerline from Aayappa Temple to Punjab Heritage Bhavan at Sector-8B in Belapur Ward.	25/04/2016	24/10/2016	20,34,071/-	M/s. Om Construction	21,31,706/-	6 Months	-	Work in Progress
6	35160	Providing and Laying Balance Sewer Pipeline at Prabhag No. 41 in Koparkhairane Ward.	3/5/2016	2/9/2016	18,71,110/-	M/s. Pravin Enterprises	19,83,377/-	4 Months	-	Work will be stated after Mansoon
7	21655	Repairing of Sewerlines and Construction of New Sewer Inspection Chambers in Ashtvinayak Gharmalak Association Sector 15 Koparkhairne.	3/5/2016	2/8/2016	10,15,736/-	M/s. A.K. Electrical & Works	10,61,444/-	3 Months	-	Work in Progress
8	34049	Minors Repairs Public Toilet Block at Diwale Gaon Near Pump House, Near Darga, Fish Market in Belapur Ward.	2/5/2016	1/8/2016	11,37,055/-	M/s. Patil Enterprises	12,22,334/-	3 Months	-	Work in Progress
9	21533	Repairing of Sewerlines and Construction of New Sewer Inspection Chambers in Shree Saiseva Gharmalak Association Sector 16 Koparkhairne.	4/5/2016	3/8/2016	15,11,546/-	M/s. Saibaba Construction Company	15,79,566/-	3 Months	-	Work in Progress
10	34850	Providing and Laying Balance Sewer Pipeline at Prabhag No. 40 in Koparkhairane Ward	3/5/2016	2/8/2016	20,62,924/-	M/s. Subhash S. Rote	21,06,039/-	3 Months	-	Work will be stated after Mansoon
11	21703	Repairing of Sewerlines and Construction of New Sewer Inspection Chambers in Shree Dattakrupa Gharmalak Association Sector 16 Koparkhairne.	4/5/2016	3/8/2016	10,15,736/-	M/s. Subhash S. Rote	10,36,051/-	3 Months	-	Work in Progress
12	34048	Minors Repairs Public Toilet Block at Diwale Gaon Koli House, Dinesh Koli, Ramesh Bose Handicap Toilet Near Fanaswadi, Sahabaz Mandir Near Sahabaz Tekadi Toilet in Belapur Ward.	7/5/2016	6/11/2016	9,75,228/-	M/s. Mangalmurti Enterprises	10,48,370/-	6 Months	-	Work in Progress
13	34121	Minors Repairs Public Toilet Block at Belapur Gaon Near Uran Highway Toilet No.8, Matan Market, Patliputra Bldg No.6, Near Vishal Koli House No.7 Belapur Gaon Bus Stop in Belapur Ward.	7/5/2016	6/8/2016	10,14,294/-	M/s. Reliance Construction	10,90,366/-	3 Months	-	Work in Progress

**Navi Mumbai Municipal Corporation
Public Health Engineering Department
Water supply
F.Y. 2016-2017 Work List**

Sr.No	Project Code	Name of Work	Work order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	35582	Providing & Laying G.I. pipe line & Drilling of new borewell work at Chatrapati Shahu Maharaj school at Ambedkarnagar in Ghansoli ward.	6/4/2016	5/7/2016	2116864	M/s. M N Kalbhor	22,21,649/-	03 (Three) Months	3/5/2016	
2	38386	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur(Extension 16/10/2015 to 15/12/2015)	13/04/2016	12/6/2016	2337504	M/s. M N Kalbhor	23,37,504/-	02 (Two) Months	6/5/2016	
3	23274	Rising height of Sec-1A GSR complex compound wall CBD, Belapur.	13/04/2016	12/7/2016	949560	M/s. Shree Dattaguru Enterprises	9,23,922/-	03 (Three) Months	On Going	
4	34887	Providing and laying sluice valves at various places in exiting distribution network for zoning of water supply at Chinchpada in ward No. 7 Airoli.	18/04/2016	17/06/2016	660323	M/s. Subhash S. Rote	6,80,133/-	02 (Two) Months	5/5/2016	
5	38374	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone –2 (Sector 10 to 29 & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur. (Extension 01/11/2015 to 31/12/2015)	18/04/2016	17/06/2016	1937513	M/s. Kishan Construction	19,37,513/-	02 (Two) Months	5/5/2016	
6	32193	Providing and making cross connection to 350 mm dia feedermain near St. Xavier High School Sector 6 in Airoli.	21/04/2016	20/06/2016	910475	M/s. Naren Construction	9,36,879/-	02 (Two) Months	5/5/2016	
7	37764	Providing submersible pump and laying of 150 mm dia G.I. pipeline for tanker filling station at Ilthanpada dam owned by railway Authority in Digha Ward NMMC Area	25/04/2016	9/5/2016	2334710	M/s. Shriniwas Engineering	23,81,404/-	15 Days	On Going	
8	37823	Providing and fixing sluice valve and boosting pump for zoning system at Zone 2, Belapur ward.	30/04/2016		1534847	M/s. Kishan Construction	15,34,847/-	Complete	5/5/2016	
9	37844	Providing & laying 150 mm dia pipeline and fixing various sizes of valves at sector 42, 44, 44A, 46, 46A, 48, 50 for zoning in nerul ward.	30/04/2016		2324223	M/s. Mangalmurthi Enterprises	23,24,223/-	Complete	5/5/2016	
10	37534	Providing supplying, laying and fixing sluice valves and 100 mm DI pipeline at various locations for water distribution by zoning method in Zone 5 Nerul.	30/04/2016		2176720	M/s. Reliance Construction	21,76,270/-	Complete	3/5/2016	
11	37670	Providing supplying, laying and fixing sluice valves and DI pipeline at various locations for water distribution by zoning method in Zone 4 Nerul.	30/04/2016		2401102	M/s. Mangalmurthi Enterprises	24,01,102/-	Complete	4/5/2016	

12	37667	Providing supplying, laying and fixing sluice valves various locations for water distribution by zoning method and installing booster pump for booster water in distribution pipeline in Zone 14 Shivaji Nagar at Nerul.	30/04/2016		1818218	M/s. Shree Ganesh Construction	18,18,218/-	Complete	10/5/2016	
13	36710	Providing , supplying and fixing sluice valve at Ishwarnagar, Ramnagar, Sanjay Gandhi nagar digha east and west and Namdev nagar for water distribution by zoning method in Zone 18 Digha Ward.	30/04/2016		1107929	M/s. M.S Jadhav	11,07,929/-	Complete	6/5/2016	
14	37842	Providng & fixing various sizes of valves and gear box, MS boxes on feeder main and providng, laying 600 mm dia pipeline for zoning purpose in NMMC area	30/04/2016		2366809	M/s. Kishan Construction	23,66,809/-	Complete	6/5/2016	
15	38375	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone-2 (Sector 10 to 31 & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur (Extension 01/01/2016 to 29/02/2016)	30/04/2016	29/06/2016	1937513	M/s. Kishan Construction	19,37,513/-	02 (Two) Months	5/5/2016	
16	38376	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone-2 (Sector 10 to 31 & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur (Extension 01/03/2016 to 30/04/2016)	30/04/2016	29/06/2016	1937513	M/s. Kishan Construction	19,37,513/-	02 (Two) Months	5/5/2016	
17	38379	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur. (Ext.16/02/2016 to 15/04/2016	30/04/2016	29/06/2016	2337504	M/s. M N Kalbhor	23,37,504/-	02 (Two) Months	5/5/2016	
18	38380	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur. (Ext.16/04/2016 to 30/04/2016)	30/04/2016	15/05/2016	576371	M/s. M N Kalbhor	5,76,371/-	15 (Fifteen days)	5/5/2016	
19	37822	Providing and fixing sluice valve and butterflu valve for zoning system in Belapur Ward	30/04/2016		1395004	M/s. M N Kalbhor	13,95,004/-		5/5/2016	
20	38378	Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur. (Ext.16/12/2015 to 15/02/2016	30/04/2016	29/06/2016	2337504	M/s. M N Kalbhor	23,37,504/-	02 (Two) Months	5/5/2016	
21		Comprehensive Contract for Operation and Maintenance of Water supply system in Zone-2 Sector-10 to 31 (excluding sector 26/27) & Agroli gaon, Diwale gaon, Shahabaj gaon, Phanaspada gaon and Belapur gaon) at C.B.D. Belapur	02/05/2016	1/5/2017	10975000	M/s. Kishan Construction	1,09,75,000/-	12 (Twelve) Months	On Going	
22		Comprehensive Contract for Operation and Maintenance of Water Supply System in Zone – 1 (Sector 1 to 9 & 26 / 27) at C.B.D. Belapur	2/5/2016	1/5/2017	1,32,75,000	M/s. M N Kalbhor	1,32,75,000/-	12 (Twelve) Months	On Going	
23	31125	Providing and laying 300 mm dia pipeline for kilegaathan and sector 15A C.B.D. from Sec 50 Nerul	4/5/2016	3/10/2016	3513491	M/s. Mangalmurthi Enterprises	36,54,031/-	05 (Five) Months	On Going	

24		Appointment of Consultant for water Supply Scheme at Elthanpada dam of railway Authority in Digha Ward	18/04/2016		46,694.00 + Service Tax	M/s. Abhay Consultant Pvt. Ltd		Completed		
25	36845	Providing Laying and Sluice valve by zoning Method at Airoligaon , Airol Naka	2/5/2016		10,21,056.00	M/s. Naren Construction	10,21,056/-		On Going	
26	37850	Providing and Laying 200mm dia M.S. Pipeline and 10 HP bosster pump at Subhash Nagar and Airol Naka	2/5/2016		11,33,965.00	M/s. Naren Construction	11,33,965/-	Completed	6/5/2016	
27	35325	Providing and Fixing 50 mm dia Pipeline and 5 HP bosster pump at Sambhaji Nagar Koperkhairne Ward	2/5/2016		17,26,770.00	M/s. Naren Construction	18,11,382/-		On Going	
28	38049	Providing supply and Fixing Sluice valve at sector 6 room no. 341 sector 2 and 3 , Sector 4A Part near garden sector 5, sector 1 and 4 area water distribution by zoning Method	2/5/2016		22,38,481.00	M/s. Naren Construction	22,38,481/-	Completed	5/5/2016	
29	37851	Providing , supplying and fixing 5000 liter tank at various location at zone 12 koperkhairne ward	2/5/2016		11,95,310.00	M/s. Naren Construction	11,95,310/-	Completed	5/5/2016	
30	38045	Providing supplying and fixing sluice valves at sector 9 to 12 ,sector 13 Bonkode gaon, Pavane gaon , Khairne gaon In part at sandeep Mhatre Office to Vighneshwar society and Vighneshwar society to Mayur bar area for water in distribution pipeline by Zoing method in zone 12 Koperkhairne Node	2/5/2016		24,88,374.00	M/s. Naren Construction	24,88,374/-	Completed	5/5/2016	
31		Providing ,supplying and fixing sluice valves at sector 17 ,sector 19A ,19C,20 Near Plot no. 127 to 141 , Sector 20 Near Plot no. 133 to 138 A Near cheridev Temple and Koperkhairne gaon for water in distribution by Zoing method in zone 12 Koperkhairne ward	2/5/2016		17,58,285.00	M/s. Naren Construction	17,58,285/-		On Going	
32	37799	Providing and Fixing sluice valves for zoing in Ghansoli ward	2/5/2016		24,69,113.00	M/s. Naren Construction	24,69,113/-	Completed	5/5/2016	
33	37788	Providing ,laying and Fixing sintex tank and pipeline and providing and fixing 15 HP booster pump at Ambedkar Nagar GSR in Ghansoli ward	2/5/2016		24,27,936.00	M/s. Naren Construction	24,27,936/-	Completed	6/5/2016	
34	38160	Providing supplying and fixing 5000 liter sintex tank various place in zone 15 at Turbhe ward	2/5/2016		19,31,826.00	M/s. S.P. Construction	19,31,826/-	Completed	5/5/2016	
35	37849	Providing ,supplying and Fixing sluice valves for water distribution by zoing method in zone 11 Turbhe Node	2/5/2016		16,14,585.00	M/s. S.P. Construction	16,14,585/-	Completed	5/5/2016	
36	38273	Providing and laying 100 mm and 150mm dia pipeline at Sector 1,2,4 and 5 for water distribution by zoing method in zone 13 Airol Ward.	2/5/2016		20,36,303.00	M/s. M.S. Jadhav	20,36,303/-		On Going	
37	36625	Providing and laying D.I. pipeline for zoning purpose opposite site Gunina Tower at sector 16, sector 23 Sanpada and Vashi Gaon In zone 09 Vashi Ward	2/5/2016		8,06,741.00	M/s. M.N. Kalbhor	8,06,741/-	Completed	5/5/2016	

38	35473	Providing and fixing new transformer and area light at sector 19 Turbhe	2/5/2016	1/8/2016	10,99,968.00	M/s. A.K. Electrical And Works	11,54,416/-	Completed	16/05/2016	
39	37846	Providing and fixing M.S. pipeline and D.I. pipeline and fixing valves at different dia to Improve water supply in zone 8 at Vashi Node.	2/5/2016		18,25,266.00	M/s. A.K. Electrical And Works	18,25,266/-	Completed	4/5/2016	
40	37847	Providing and fixing valves and alies works to improve water supply in zone 7 at Vashi Node	2/5/2016		8,59,157.00	M/s. A.K. Electrical And Works	8,59,157/-	Completed	4/5/2016	
41	37848	Providing and fixing sluice valve for water distribution by zoing method in zone 10 at Sanpada Node	2/5/2016		24,74,582.00	M/s. Shreeraj Enterprises	24,74,582/-	Completed	4/5/2016	
42	35469	Providing and laying 100 mm dia pipeline at Shirvane Gaothan in Nerul Node	19/05/2016	18/08/2016	11,38,331.00	M/s. Reliance Construction	11,60,642/-	03 (Three) Months	On Going	
43	35359	Repairing exiting operator room and chain facing compound valve at sector 19A HSR at Nerul.	19/05/2016	18/08/2016	9,35,151.00	M/s. Reliance Construction	9,11,772/-	03 (Three) Months	On Going	
44		Dismantling of abandon Elevated storage Reservoir at Sector 19 complex Turbhe in NMMC area.	20/05/2016	19/08/2016	B.2 Tender Contractor Amount paid of Rs. 25000 At NMMC So Contactor Should not pay Amount	M/s. Reliance Construction		03 (Three) Months	On Going	
45	33083	Replacement of pump Foundation and repairing Pump House at Teen Takki Koperkhairne ward	20/05/2016	19/08/2016	11,02,812.00	M/s. Subhas S. Rote	11,46,924/-	03 (Three) Months		
46		Repairing wall & pump room At Rabale in Ghansoli Ward	3/5/2016		4,95,545.00	M/s. Naren Construction	4,95,545/-	Completed	5/5/2016	
47	37845	Providing and fixing valves and allied works at Improve water supply in zone 6 at vashi node.	3/5/2016		4,95,132.00	M/s. A.K. Electrical And Works	4,95,132/-	Completed	5/5/2016	
48	37843	Providing and laying 100mm dia pipeline for zoning near Nagdevi Temple Karave Gaon Nerul.	3/5/2016		4,85,548.00	M/s. Mangalmurthi Enterprises	4,85,548/-	Completed	5/5/2016	

Navi Mumbai Municipal Corporation
Public Health Engineering Department
Hospital -zone1
F.Y. 2016-2017 Work List

Sr. no.	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of Work	Remarks
1		Repairing work in NMMC General Hospital building Sector - 10A Vashi	7/4/2016	6/7/2016	1268572/-	M/s. A.K. Electrical & Works	1330732/-	3 Months		Work in Progress
2		providing & laying waterproofing treatment on General Hospital building Sector -10A Vashi.	11/4/2016	11/7/2016	1635859/-	M/s. Reliance Construction	1683299/-	3 Months		Work in Progress
3		Annual Repairs and Maintenance & Repairs to NMMC General Hospital Sector -10A Vashi.	2/5/2016	5/5/2017	1341100/-	M/s. jai Bhavani Construction	1341100/-	12 Months		Work in Progress
4		Annual Repairs and Maintenance & Repairs for UHP at Vashi ward under NMMC.	7/5/2016	6/5/2017	192765/-	M/s. jai Bhavani Construction	210114/-	12 Months		Work in Progress
5		Annual Repairs and Maintenance & Repairs for UHP at Belapur ward under NMMC.	7/5/2016	6/5/2017	248782/-	M/s. J.K. Enterprises	271172/-	12 Months		Work in Progress
6		Annual Repairs and Maintenance & Repairs for UHP at Nerul ward under NMMC.	7/5/2016	6/5/2017	257993/-	M/s. J.K. Enterprises	281212/-	12 Months		Work in Progress
7		Annual Repairs and Maintenance & Repairs for UHP at Turbhel ward under NMMC.	7/5/2016	6/5/2017	266812/-	M/s. J.K. Enterprises	290825/-	12 Months		Work in Progress

Navi Mumbai Municipal Corporation
Public Health Engineering Department
List of work taken in hand by NMMC for year 2016-17
Hospital (Zone -II) Civil Work

sr.no.	Project Code	Name of Work	Work order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of Work	Remark
1	36581	Construction of Ground level watertank for water supply to Katkaripada UHP at Ghansoli ward NMMC	Dt. 12/04/2016	Dt. 11/05/2016	Rs.198726/-	Jay Mata di Construction	Rs.213630	1 month		Work in progress
2	36580	Construction of Ground level watertank for water supply to Chinchpada UHP at Airoli ward NMMC	Dt. 02/05/2016	Dt. 01/06/2016	RS.198726/-	Jay Mata di Construction	Rs.211842	1 month		Work in progress
3	36579	Construction of Ground level watertank for water supply to pavane and bonkode UHP in Koparkhairane ward NMMC	Dt. 06/05/2016	Dt. 05/06/2016	Rs.375473/-	Jaybhavani Construction	Rs.386737	1 month		Work in progress
4	36359	providing & fixing name board on newly constructed 100 bedded hospital building by NMMC at sector-3, Airoli.			Rs.232544/-	Subhash enterprises	Rs.239404			work order held due to code of contract
5	36582	construction of ground level water tank for Digha UHP at Digha in NMMC			Rs. 198726/-	Jaybhavani Construction				tender acceptance stage

Navi Mumbai Municipal Corporation
Public Health Engineering Department
List of work taken in hand by NMMC for year 2016-17
School (Civil Work)

sr.no.	Project Code	Name of Work	Work order Start Date	Work Order Completion Date	Estimation Cost	Ventor Name	Contract Cost	Work Period	Date of Completion of Work	Remark
1	35129	Repairing of NMMC School no.53 at chinchpada.	Dt. 12/04/2016	Dt. 11/07/2016	Rs.1214409/-	M/s.Omkar construction	Rs.1311562/-	03 months	-	Work in progress
2	34635	Construction of office staff toilet in NMMC school no.22, 23 at Turbhe store.	Dt. 02/05/2016	Dt. 01/06/2016	Rs. 119578/-	M/s.Jaybhavani Construction	Rs. 130938/-	01 month	-	Work in progress
3	36774	Annual repairs & maintenance of building of ETC for CWDA at sec-30A, Vashi			Rs.248090/-			12 Months		tender acceptance stage
4	34656	Repairs to compound wall & colouring at NMMC Indiranagar school, Turbhe.			Rs.1595187/-			04 months		tender acceptance stage
5	35429	providing & repairing, colouring at NMMC school, no. 7, Juipada			Rs.2076723/-			04 months		tender acceptance stage
6	35580	Providing toilet facility, repairs & improvements to school no. 46, Gothiwali.			Rs.1843029/-			04 months		tender acceptance stage