

NAVI MUMBAI MUNICIPAL CORPORATION

**Belapur ward
YEAR 2015-2016**

Sr.No.	Project Code	Name of work	work order start date	work order completion date	Estimation cost	Vendor name	Contract cost	work period	Date of completion of work	Remarks
1		Reinstatement of Trenches excavated by MGL at Sec.44,50(E/W),52,58, Nerul in Belapur ward	28/5/2015	27/7/2015	2224040	M/s. Ajawani Infrastructure Pvt. Ltd	2224040	2 Months	20/6/2015	Work Completed
2		Repairs to road at sec.21,23,25,27, Nerul(Pre-Monsoon Work)	28/5/2015	27/7/2015	1349940	M/s. Ajawani Infrastructure Pvt. Ltd	1349940	2 Months	7/8/2015	Work Completed
3		Repairs to road at Sec.19/*20, Belapur gaon, Shahabaj, Phanaspada and Diwale (Pre-monsoon work)	28/5/2015	27/7/2015	1982880	M/s. Ajawani Infrastructure Pvt. Ltd	1982880	2 Months	15/7/2015	Work Completed
4		Reinstatement of Trenches excavated by MGL,and Shelter Infra, and Water supply Deptt. In Belapur Ward	28/5/2015	27/7/2015	1172990	M/s. Ajawani Infrastructure Pvt. Ltd	1172990	2 Months	18/6/2015	Work Completed
5		Repairs to road at Sec.1,2,3,5,6, 8B,,10,11, and 29 in Belapur Ward (Pre-Monsoon Work)	28/5/2015	27/6/2015	1050510	M/s. Ajawani Infrastructure Pvt. Ltd	1050510	2 Months	7/2/2015	Work Completed
6		Improvement to road at Sec.36,38, 42,42A,46 ,46A, 48,48A , 50 ,Karave Gaon in Belapur Ward, (Pre-Monsoon Work)	27/5/2015	26/6/2015	956250	M/s. Ajawani Infrastructure Pvt. Ltd	956250	1 Months	15/6/2015	Work Completed
7		Improvement to road near Kille Gaonthan Signal, Belapur	27/5/2015	26/7/2015	1290840	M/s. Ajawani Infrastructure Pvt. Ltd	1290840	2 Months	6/1/2015	Work Completed

8		Reinstatement of Trenches excavated by MSDCL, In Sec.21,25,40,42,42A,36,44,44A,3, 6 50(W) Nerul	6/3/2015	8/2/2015	1892800	M/s. Ajawani Infrastructure Pvt. Ltd	1892800	2 Months	-	Ongoing work
9		Repairs to road by WBM in Sec.30, Agroli GES , Belapur Ward (Pre-Monsoon Work)	6/2/2015	8/1/2015	1768500	M/s. Ajawani Infrastructure Pvt. Ltd	1768500	2 Months	22/6/2015	Work Completed
10		Reinstatement of Trenches excavated by MSDCL at Diwale Gaon, Belapur	6/2/2015	8/1/2015	2184000	M/s. Ajawani Infrastructure Pvt. Ltd	2184000	2 Months	-	Ongoing work
11		Reinstatement of Trenches excavated by Gail India Ltd, M/s. Vodafone in Sec.10,11,15, 8 A, 8B, Belapur Ward	6/1/2015	31/7/2015	1795500	M/s. Ajawani Infrastructure Pvt. Ltd	1795500	2 Months	17/6/2015	Work Completed
12		Reinstatement of Trenches Excavated by M/s. MGL at Sec.46,48,50(E), Nerul	6/2/2015	7/1/2015	846300	M/s.Subhas Enterprises	846300	1 Months	22/6/2015	Work Completed
13		Providing and fixing FRP Flap Gate at Karave gaon, and Back side of H.O. in Belapur Ward	17/6/2015	16/10/2015	715406	M/s.Subhas Enterprises	747599	4 Months	30/9/2015	Work Completed
14		Providing and laying RCC Covers on gutter in Sec.1,1A,2,3,4,5,6 8B, 9,9N, CBD, Belapur	6/12/2015	10/11/2015	657413	M/s.A.P.Construction	585821	4 Months	6/10/2015	Work Completed
15	33976	Providing and laying RCC Covers on Gutter at Sec10,11,15,19/20 21/22, Agroli Gaon,Shahbaj, Phanspada, Diwale, Belapur Gaon, Amramarg, Darave gaon,	6/12/2015	10/11/2015	682211	M/s. Jai Sai Enterprises	661745	4 Months	10/8/2015	Work Completed

16	33799	Providing and fixing RCC Pipe (Water Entry) for gutter at Sec.36,38,40,44,42,48,50,15,19/20, 21/22 Agroli Gaon, Shahabaj, Phanspada, Diwalegaon, Belapur Gaon, Amramarg, Daravegaon, Karve Gaon. in Belapur ward	6/12/2016	10/11/2015	413201	M/s. Jai Sai Enterprises	404937	4 Months	10/8/2015	Work Completed
17		Providing and laying FRP Gate to Holding paond at Sec.12, Diwale gaon, in Belapur Ward	6/11/2015	10/10/2015	1061316	M/s.Subhas Enterprises	1109075	4 Months	10/10/2015	Work Completed
18		Hiring installation of 500 K.V.A. Diesel Generetor Set at secor12, Strom water pump house at CBD	6/11/2015	10/10/2015	1529823	M/s.A.K.Electricals and Civil Works	1598665	4 Months	10/10/2015	Work Completed
19		Construction of RCC Footbridge over nalla and protection wall to steps at Sec.8B, Ramabai Nagar CBD, Belapur	27/7/2015	31/10/2015	1206804	M/s. Patil Enterprises	1291280	3 Months	-	Ongoing work
20		Providing and laying RCC Covers to gutter at Sec..36,38,40,44,42,48 A ,50 Karave Gaon, Belapur	6/12/2016	10/11/2016	717590	M/s.A.V.Construction'	749882	4 Months	10/3/2015	Work Completed
21		Providing and fixing FRP Flap Gate to New Colvert at Sec.15, Belapur	17/6/2016	16/10/2015	914476	M/s.Subhas Enterprises	955627	4 Months	16/10/2015	Work Completed
22	34879	Repairs and maintenance of stage at Jetty for Sec.14, Diwalegon, Belapur Ward	2/12/2016	5/11/2016	1551795	M/s. Patil Enterprises	1644903	3 Months	-	Ongoing work
23		Comprehenshive Contract for operation and maintenance of Strom Water Pump House at CBD Sec.12(.1/1/2016 to 31/12/2016	1/1/2016	31/12/2016	2486614	M/s.A.K.Electricals and Civil Works	2486614	12 Months	-	Ongoing work

24		Construction of Speed Breaker at Sec. 11,15 and Amramarg , Belapur	28/5/2015	27/7/2015	1992300	M/s. Ajawani Infrastructure Pvt. Ltd	1992300	2 Months	15/6/2015	Work Completed
25	24395	Repairs and improvement to gutter from Vasant Niwas to infront of Bandare Printers at Sec.19-20 Belapur	26/02/2016	25/4/2016	835815	M/s.Pravin Enterprises	877606	2 Months	-	Ongoing work
26		Providing and fixing Pavor Block on footpath in Wrd No.84, Belapur	4/1/2016	31/05/2016	1425457	M/s. Patil Enterprises	1390533	2 Months	-	Ongoing work
27		Providing and fixing Crash Barrior at accident spot in different location on Palm Beach road	28/3/2016	27/4/2016	2160947	M/s.Subhas Enterprises	2258190	1 Months	-	Ongoing work
28	35552	Improvement and repairing and slab and footpath near Pump House on Ward No.106, Belapur	15/3/2016	14/04/2016	538583	M/s. Patil Enterprises	565512	1 Months	4/7/2016	Work Completed
29	2193	Construciton of footpath Krishna Kamal Building to Vidya Prasarak High School at Sect.19,20 CBD Belapur	15/3/2016	14/06/2016	2168869	M/s.Zurhani Enterprises	2056088	3 Months	-	Ongoing work
30		Construction of footpath and alied Civil works around Talav at Sec.19/20, Belapur	9/3/2015	3/2/2016	4366888	M/s. Patil Enterprises	4006319	6 Months	-	Ongoing work
31	24909	Repairs and improvement to slab and gutter near Babulal Jain, Mukesh Gandhi, Ramesh Sontakke in Sec.19/20, Belapur	19/1/2016	18/4/2016	1731508	M/s. Patil Enterprises	1852714	3 Months	19/3/2016	Work Completed

NAVI MUMBAI MUNICIPAL CORPORATION
Nerul ward
YEAR 2015-2016

completed works 2015-2016										
Sr.No.	Project Code	Name of work	work order start date	work order completion date	Estimation cost	Vendor name	Contract cost	work period	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9	10	11
1		Improvement to Passage (Walkway) below Rajiv Gandhi Bridge, Shiravwane, Nerul	21/07/2014	20/10/2014	10.91	M/s. Chaitravan Enterprises	11.48	3 Months	7/4/2015	
2		Providing and laying informationary and lay out Sign boards in Sec. 10, Nerul	09/03/2015	8/4/2015	8.51	M/s.Subhas Enterprises	8.9	1 Months		
3		Improvement to road from Plot No.R-3, Deepsagar Soc. Sec.18, Neul	19/03/2015	18/07/2015	69.04	M/s.Shree Venkateshwara Infra.	70.42	4 Months		
4		Repairs and painting of footpath in Sec.2 and 4 Nerul	13/03/2015	12/5/2015	6.83	M/s.Ajay Construction	7.31	2 Months		
5		Repairs and painting of footpath in Sec.2 and 4 Nerul	13/03/2015	12/5/2015	6.83	M/s. Pravin Enterprises	7.31	2 Months		
6		Improvement to gutter and footpath from Julelal Mandir to Sarsole Depot, Sec.12, Nerul	16/03/2015	15/09/2015	27.44	M/s. JaiBhavani Construction	29.36	6 Months	10/11/2015	
7		Repairs to footpath and Gutter in front of MSDCL, Sec.11, Nerul	11/03/2015	10/6/2015	19.87	M/s. Mangalmurti Enterprises	21.26	3 Months	25/6/2015	

8		Improvement to gutter from Green Field Appt. to Trupti Shopping Complex in Sec.8, Nerul	13/03/2015	12/6/2015	22.37	M/s. Pravin Enterprises	23.94	3 Months	27/10/2015	
9		Improvement to footpath from Neel Paradise to Army Colony Soc. Sec.9, Nerul	04/02/2015	3/6/2015	18.00	M/s. Cirty Build	18.8	3 Months	30/10/2015	
10		Improvement of gutter near MCH in Sec.15, Nerul	04/02/2015	3/6/2015	20.43	M/s. Cirty Build	32.25	3 Months	5/11/2015	
11		Improvement to gutter and footpath from Vinod Medical to Auto Stand, Sec.15, Nerul	04/02/2015	3/6/2015	19.76	M/s. Cirty Build	20.55	3 Months	7/10/2015	
12		Improvement to footpath from Ropvatika to Laxmi Narayan Soc. Sec.9, Nerul	03/03/2015	2/6/2015	16.42	M/s. Cirty Build	17.14	3 Months	2/11/2015	
13		Improvement to gutter and footpath from Vinod Medical to Auto Stand, Sec.15, Nerul	03/03/2015	2/6/2015	14.48	M/s. Cirty Build	15.06	3 Months	3/10/2015	
14		Repairs and improvement from Satnam Niwas to Poonam Tower, Sec.20, Nerul	24/02/2015	23/05/2015	10.27	M/s. Patil Enterprises	10.98	3 Months		
15		Improvement to strom water drain to Gaondevi Chowk Sec.20, Nerul	24/02/2015	23/05/2015	20.59	M/s. Patil Enterprises	22.03	3 Months		
16		Imprvement to gutter from Manak Hospital to Unnati Appt. in Sec.8, Nerul	27/02/2015	26/05/2015	22.23	M/s. Pravin Enterprises	23.26	3 Months		
17		Repairs and improvement to gutter near Anandvan So. Sec.4, Nerul	03/03/2015	2/6/2015	12.2	M/s. Pravin Enterprises	13.06	3 Months	19/10/2015	

18		Improvement to gutter and footpath from Sagar Sangam CHS to Shiv Mandir in Sec.4, Nerul	03/03/2015	2/5/2015	21.38	M/s. Pravin Enterprises	22.77	2 Months	27/10/2015	
19		Improvement to gutter along Sunrise CHS in Sec.4, Nerul	03/03/2015	02/05/2015	21.34	M/s. Pravin Enterprises	22.73	3 Months	29/10/2015	
20		Improvement to footpath at both sides of Dr.D.Y. Patil Stedium main Inrance gate in Sector-7 Nerul	04/02/2015	3/5/2015	21.42	M/s. Amit Construction	23.02	3 Months	7/10/2015	
21		Minor repairs to road in Juinagar Sec.23,24,25 and Juipada, Nerul	27/05/2015	26/06/2015	8.71	M/s.Ajwani Infra. Pvt. Ltd	8.71	1 Months	25/06/2015	
22		Repairs to road From D-78 to D-82, D-83 to D-72, D-73/1 ls D-73/3, [r-73/5 to-73/9 b [r-73/8 to D-73/12 in D-Block, Nerul MIDC	27/05/2015	26/07/2015	20.38	M/s.Ajwani Infra. Pvt. Ltd	20.38	2 Months	30/6/2015	
23		Improvement to road from Raj CNG, Visahal Hotel to D-386 and Alkali Zone in TTC Ind.Area, Nerul	27/05/2015	26/07/2015	16.62	M/s.Ajwani Infra. Pvt. Ltd	16.62	2 Months	10/7/2015	
24		Repairs to Road form Uranphat to Hyundai Junction and LP Junction to Mahindra Service Centre in TTC Ind.Area, Nerul	27/05/2015	26/07/2015	15.85	M/s.Ajwani Infra. Pvt. Ltd	15.85	2 Months	17/07/2015	
25		Improvement to raod form D-507 to Kalbhairav Mandir,D-223, D-149 in TTC Indl. Area , Nerul	27/05/2015	26/07/2015	20.58	M/s.Ajwani Infra. Pvt. Ltd	20.58	2 Months	22/07/2015	

26		Reinstatement of Trenches excavated by Mahanagar Gas Ltd. in internal road of Juingaar Sec.23,24,25, Nerul	30/05/2015	29/07/2015	19.15	M/s.Ajwani Infra. Pvt. Ltd	19.15	2 Months	17/06/2015	
27		Reinstatement of Trenches excavated by Mahanagar Gas Ltd in Phase-II, Nerul	30/05/2015	29/07/2015	20.11	M/s.Ajwani Infra. Pvt. Ltd	20.11	2 Months	22/6/2015	
28		Reinstatement of Trenches excavated by Vodaphone in Phase-I, Nerul	30/05/2015	29/07/2015	22.55	M/s.Ajwani Infra. Pvt. Ltd	22.55	2 Months	17/06/2015	
29		Reinstatement of Trenches excavated by Vodaphone from Shivaji Circle to Mirza House in Nerul	30/05/2015	29/07/2015	22.76	M/s.Ajwani Infra. Pvt. Ltd	22.76	2 Months	20/06/2015	
30		Reinstatement of Trenches excavated by Mahanagar Gas Ltd.in Phase-I, Nerul	1/6/2015	30/6/2015	10.72	M/s.Ajwani Infra. Pvt. Ltd	10.72	1 Months	18/06/2015	
31		Repairs and improvement to road form Plot No.29,28,28A, Plot No.469 to Rajmata Jijau Garden in Nerul	30/5/2015	29/7/2015	18.9	M/s.Ajwani Infra. Pvt. Ltd	18.9	2 Months	3/11/2015	
32		Repairs to Side Soulder by asphalting from Rixa Stand to Bank of India Colony near L.P Junction, Nerul	3/6/2015	2/8/2015	20.59	M/s.Ajwani Infra. Pvt. Ltd	20.59	2 Months	6/7/2015	
33		Repairs to Road at Sec.2.4.6.8.12.14.16.18.20 in Nerul	2/6/2015	1/8/2015	16.68	M/s.Ajwani Infra. Pvt. Ltd	16.68	2 Months	13/07/2015	
34		Repairs to Road at Sec..1,3,5,7,9,11,15,17 ँ 19 in Nerul	3/6/2015	2/8/2015	13.08	M/s.Ajwani Infra. Pvt. Ltd	13.08	2 Months	20/7/2015	

35		Repairs to road at Phase-I and Phase-II in Nerul	1/6/2015	31/7/2015	16.75	M/s.Ajwani Infra. Pvt. Ltd	16.75	1 Months	17/07/2015	
36		Improvement to road near Pratap Niwas Happiness So.c to Ekveera Soc. , Sec.6, Nerul	1/6/2015	31/7/2015	19.29	M/s.Ajwani Infra. Pvt. Ltd	19.29	Months	5/11/2015	
37		Construction of bridge (Pool) Sect.02, LIG to Junction in ward No.68, Nerul	6/2/2014	5/5/2014	12.39	M/s. Pravin Enterprises	13.63	3 Months	20/04/2015	
38		Improvement to footpath by providing inter locking paver block nearby Panchratna / Mahalaxmi Soc. At Sec.24, Juinagar	12/3/2015	11/6/2015	15	M/s.Om Construction	15.00	3 Months	2/6/2015	
39		Repairs of footpath opp. Side of Vina Hotel to Ajinkyatara Soc.at Sect.24, Juinagar, Nerul (MLA Fund-14-15)	1/9/2015	30/11/2015	13.76	M/s.Om Construction	14.45	3 Months	30/11/2015	
40		Construction of Pathway in between Trimurti and Panchsheel Soc. Ward No.76, Sec.10,Nerul	25/01/2015	24/4/2015	15.07	M/s. JaiBhavani Construction	15.82	Months	25/09/2015	
41		Improvement of footpath by providing interlocking paver block from Shiv Soc. To Pouras Chaya Soc. Sec. 24, Juinagar (MLA Fund 14-15)	1/9/2015	30/11/2015	14.13	M/s.Om Construction	14.84	3 Months	20/11/2015	
42		Construction of Nalla in Ward No.68 (Amdar Nidhi 13-14)	05/01/2015	4/4/2015	14.26	M/s. Pravin Enterprises	14.97	3 Months	31/03/2015	
43		Providing and fixing paver block near Sailand Vally, Nerul Sec.11 (MLA Fund)	12/3/2015	11/6/2015	14.26	M/s.Swastik Infralogic (I) Pvt. Ltd	14.82	Months	29/06/2015	

44		Improvement of gutter and footpath from Juinagar Petrol paum to Om Shri Ashtvinayak CHS. in Sec.24, Ward No.66, Juinagar	15/12/2014	14/02/2015	6.76	M/s.Hemang Enterprises	7.3	2 Months		
45		Improvement to gutter near Neighbour hood Shoping Complex in Sec.4, Nerul	3/3/2015	2/6/2015	21.62	M/s. Pravin Enterprises	23.03	3 Months		
46		Improvement of road by asphaltting from Rajiv Gandhi Bridge to Shirvane Phata, Shiravane	3/3/2015	2/6/2015	61.25	M/s.Ajwani Infra. Pvt. Ltd	65.85	3 Months	30/04/2015	
47		Repairs to footpath from Westland Soc. To Amramarg, Sec.19 A, Nerul	4/2/2015	3/5/2015	14.92	M/s.A.P.Construction	15.97	3 Months	9/3/2015	
48		Improvement to footpath from Neel Sidhi Soc. To Harbar View Soc., Sec.19, Nerul	4/2/2015	3/5/2015	10.28	M/s.A.P.Construction	11.00	3 Months		
49		Providing and fixing Interlocking paver block in Shivane	3/2/2015	2/5/2015	20.21	M/s.Om Construction	22.13	3 Months	30/04/2015	
50		Repairs and improvement of gutter near Bhoir Bar and NMMC Market, Shirawane Ward No.66, Nerul	18/02/2015	17/05/2015	15.04	M/s.Shiv Shakti Construction	16.1	3 Months	5/5/2015	
51		Improvement of gutter slap and footpath opp.Infanity Car Showroom to Kapish, Ward No.66, Nerul	18/02/2015	17/05/2015	14.87	M/s.Shiv Shakti Construction	15.91	3 Months	8/5/2015	
52		Providing and laying FRP Covers with chamber in Shiravane Industries area, Ward No.66, Nerul	18/02/2015	17/05/2015	21.57	M/s.Shiv Shakti Construction	22.65	3 Months	8/5/2015	

53		Improvement to footpath from Mahalaxmi Soc. To Late Gopal Radha Patil	12/02/2015	11/5/2015	18.28	M/s. Patil Enterprises	19.56	3 Months		
54		Improvement of gutter from Santosh Sonar House to Nilam Appt. Plot No.253, in Shirvane	10/03/2015	9/6/2015	23.44	M/s.Om Construction	24.89	3 Months	9/6/2015	
55		Improvement to pathway from Dwarkanath Mhatre Raghunath Kadu. Mahjadev Gharat and Hanuman Mandir in Nerul gaon Ward No.7 at Nerul	19/01/2015	18/03/2015	11.68	M/s. JaiBhavani Construction	12.5	3 Months		
56		Improvement to footpath form Bharat Soc. To Surbhi Paradise, Sec.25, Juinagar	17/01/2015	16/04/2015	20.76	M/s.Hemang Enterprises	22.21	3 Months		
57		Construction of footpath form Ramleela Ground to Church, Sec.12, Nerul	06/01/2015	5/3/2015	7.19	M/s. JaiBhavani Construction	7.7	2 Months		
58		Improvement to gutter and footpath near Jaibhavani and Rajkamal Market Sec.10, Nerul	11/1/2015	18/03/2015	9.57	M/s.Tanish Enterprises	10.34	2 Months	16/03/2015	
59		Improvement to gutter and footpath from Warana Stall to Saikripa, Sec.23, Juinagar	27/02/2015	26/05/2016	19.38	M/s.Saiprasad Enterprises	20.74	3 Months		
60		Improvement to road form Manorama Soc. To Arunoday Soc., Sec.10, Nerul	02/03/2015	1/6/2015	22.42	M/s.Ajwani Infra. Pvt. Ltd	23.59	3 Months		
61		Improvement to road near Mangalprabaha Hospital and Sungaram Soc. Sec.24, Juinagar	11/3/2015	10/6/2015	17.55	M/s.Ajwani Infra. Pvt. Ltd	18.13	3 Months		

62		Improvement to road near Fish Market area, Ward No.66, Shirvane, Nerul	12/03/2015	11/7/2015	52.51	M/s.UCC Ltd	54.98	4 Months		
63		Construction of footpath near Jaihind Appt and Garden, Sec.02, Nerul	27/02/2015	26/05/2015	22.63	M/s. Pravin Enterprises	24.21	3 Months	11/5/2015	
64		Improvement to road from ESR to Moura Marbal, Shiravane, Nerul	16/3/2015	15/6/2015	49.87	M/s.Ajwani Infra. Pvt. Ltd	53.62	3 Months	25/05/2015	
65		Improvement to road by asphaltting near Akkalkot Marg, Sec.14/14, Nerul	11/3/2015	10/6/2016	35.82	M/s.Ajwani Infra. Pvt. Ltd	39.04	3 Months		
66		Imprvoment to footpath at Thakur Aali, Ward No.78, Nerul Gaon	21/2/2015	20/5/2015	21.16	M/s. Mangalmurti Enterprises	22.64	3 Months		
67		Imprvoment to Gutter at Thakur Aali, Ward No.78, Nerul Gaon	21/2/2015	20/5/2015	18.32	M/s. Mangalmurti Enterprises	19.61	3 Months		
68		Improvement to gutter form Manak Hospitla to Unnati Appt., Sec.8, Nerul	27/02/2015	26/05/2015	22.23	M/s. Pravin Enterprises	23.23	3 Months	11/8/2015	
69		Lane marking on various road at Nerul Phase-I	6/1/2015	5/2/2015	9.24	M/s. Saideep Enterprises	9.65	1 Months	3/6/2015	
70		Improvement to road form Kapeesh to Mordenr Auto, Ward No.66, Shiravne, Sec.1, Nerul	19/03/2015	15/06/2015	28.35	M/s. Classic Construction	28.92	3 Months		
71		Improvement and development to Shiravne Cremetarium	3/3/2014	2/3/2015	107.94	M/s.Swastik Infrallogic (I) Pvt. Ltd	134.92	12 Months	31/12/2015	
72		Improvement and development to Nerul Cremetarium,	24/02/2015	23/02/2016	96.86	M/s. Pravin Enterprises	124.95	12 Months	14/03/2016	

73		Improvement and development to Sarsole, Cremetarioum,	30/03/2012	29/03/2013	114.4	M/s. Meera Construction	122.98	12 Months	28/01/2016	
74		Improvement of road by ashphalting and concreting from L.P. Junction to Naresh Chowk in Nerul	3/3/2014	2/9/2015	995.09	M/s.Swastik Infralogic (I) Pvt. Ltd	1149.33	18 Months	5/6/2015	
75		Improvement to road infront of Pumphouse, Ward No.66, Nerul	16/03/2015	15/06/2015	34.2	M/s. Classic Construction	35.92	3 Months		
76		Improvement of road by asphaltting Astavinayak CHS to Garden in Sec.16, Nerul	19/3/2015	18/6/2015	20.94	M/s.Swastik Infralogic (I) Pvt. Ltd	20.00	3 Months		
77		Repairs and improvement to gutter near STP Sec.2, Nerul	3/3/2015	2/5/2015	20.91	M/s. Pravin Enterprises	22.27	2 Months	30/04/2015	
78		Improvement to gutter near Nabhourhood Complex, Sec.4, Nerul	3/3/2015	2/6/2015	21.62	M/s. Pravin Enterprises	23.03	3 Months	22/5/2015	
79		Providing minor works in Commissioner Bunglow, Sec.21, Nerul	9/3/2015	8/4/2015	13.92	M/s. Pravin Enterprises	14.89	1 Months	4/4/2015	
80		Repairs to road form NMMC Scholl to Great Eastern Galleria, Sec.4, Nerul	03/03/2015	2/6/2015	20.7	M/s.Ajwani Infra. Pvt. Ltd	20.7	3 Months		
81		Improrvement to gutter near Budhavihar, Sec.10, Nerul	31/04/2013	3/7/2013	21.92	M/s. Pravin Enterprises	24.17	2 Months		
82		Construction of Jogging Track form Vazirani Sports Club to Green View, Sec.18, Nerul	3/4/2013	2/7/2013	23.5	M/s. Pravin Enterprises	24.68	3 Months		
83		Improvement to footpath near Bhavana Sweet, Sec.20, Nerul	24/02/2015	23/05/2015	17.69	M/s. Patil Enterprises	18.93	3 Months		

84		Improvement to gutter near shop by Bridge View Soc; Sec.16, Nerul	12/2/2015	11/2/2015	21.68	M/s. Patil Enterprises	22.98	3 Months		
85		Improvement to road by asphaltting near Varun So. Sec.6, Nerul	23/2/2015	22/4/2015	5	M/s.Ajwani Infra. Pvt. Ltd	5.2	2 Months		
86		Repairs to footpath at Sec.1 and 3, Nerul	11/3/2015	10/6/2015	17.09	M/s. Mangalmurti Enterprises	18.28	3 Months	4/6/2015	
87		Repairs to guuter near Shahu Maharaj Garden, Sec.8, Nerul	20/2/2015	19/5/2015	20.61	M/s.S.V.Bhoir Construction	21.28	3 Months		
88		Improvement to gutter form Kamlesh Hospital to Greed Appt, Sec.8, Nerul	22/8/2014	21/11/2014	23.5	M/s. Pravin Enterprises	24.12	Months		
89		Improvement to gutter near Sahebrao Shere Garden, Sec.8, Nerul	6/8/2014	5/11/2014	19.1	M/s. Pravin Enterprises	20.82	3 Months		
90		Development to gutter to south side of Talav,near Citizen Soc. Sec.18A, Nerul	23/6/2014	22/09/2014	12.15	M/s. Mangalmurti Enterprises	13.07	3 Months		
91		Improvement to gutter and footpath from Gurudwara to Kanheri Soc. Ward No.73, Sec.19, Nerul	28/01/2013	27/04/2013	18.99	M/s.A.P.Construction	19.91	3 Months	21/12/2015	
92		Improvement to road by form Saibaba Hotel to Goodwill corner, Sec.10, Nerul	7/3/2015	6/6/2015	32.35	M/s. A.M.Swami Construction	32.99	3 Months		
93		Improvement to road form Shivaji Chwok to NMMC School, Sec.18, Nerul	7/3/2015	6/6/2015	33.87	M/s. A.M.Swami Construction	34.55	3 Months		

94		Construction of RCC Gutter from Randhava Garrage to Taksal Enterprises, Ward No.66, Shirvane, Nerul	16/3/2015	15/06/2015	23.4	M/s. Jaisai Enterprises	23.99	3 Months		
95		Construction of RCC Gutter from Taksal Enterprises to BMW Shoroom, Shrivane, Nerul	16/3/2015	15/06/2015	23.76	M/s. Jaisai Enterprises	24.47	3 Months		
96		Improvement to gutter near Mangalprabha Hospitla, Sec.23, Nerul	12/3/2015	11/6/2015	18.75	M/s. Shriraj Enterprises	19.59	3 Months		
97		Improvement to road from Juinagar Railway Car Shed to Cincholi Talav in Ward No.66, Sec.23, Nerul	16/02/2015	15/6/2015		M/s.Ajwani Infra. Pvt. Ltd	98.82	4 Months		
98		Improvement to road by asphaltting infront of Ryan International School, Sec.19A, Nerul.	3/6/2015	2/8/2015	19.79	M/s.Ajwani Infra. Pvt. Ltd	19.79	2 Months	10/6/2015	
99		Imprvoement to road by asphaltting form Maha Shani Dwar to Relience Fresh, Sec.5, Nerul	23/5/2014	22/6/2014		M/s.Ajwani Infra. Pvt. Ltd	51.09	Months		
100		Improvement to gutter nerar Kamlesh Hospital,Sec.8, Nerul	22/8/2014	21/11/2014	22.55	M/s. Pravin Enterprises	24.12	3 Months		

**City Engineer Department
Vashi Ward
2015-16**

Sr.No.	project code	Name of work	work order Start Date	Work Order Completion Date	Estimate cost	Vender Name	Contract Cost	Work Period	Date of Completion on of Work	Remark
1	33985	Repairs to Flexi Pavement before Monsoon from Sanjog Hotel to Y Junction in Vashi Ward...	21/05/2015	20/06/2015	836040.00	M/s.Ashphalt India Corporation	836040.00	1 month	20/06/2015	Work Completed
2		Improvement of Road before Monsoon at Sec-28, 29 and 16 at Vashi.	21/05/2015	20/06/2015	914425.00	M/s.Ashphalt India Corporation	914425.00	1 month		Work Completed
3		Improvement of Road before Monsoon at Sec-26, 27 and Koparigaon at Vashi.	21/05/2015	20/06/2015	924731.00	M/s.Ashphalt India Corporation	924731.00	1 month		Work Completed
4	33982	Repairs to Flexi Pavement before Monsoon from Sion-Panvel Highway to Shabari Hotel in Vashi Ward	21/05/2015	20/06/2015	810520.00	M/s.Ashphalt India Corporation	810520.00	1 month	20/06/2015	Work Complete.
5	33816	Reinstatement of trenches excavated by MSEDCL, MGL, NMMC Electrical Dept. NMMC Water Dept. NMMC Sewrage Dept. at Sec-16,16A,28 & 29 at Vashi.	21/05/2015	20/06/2015	932785.00	M/s.Ashphalt India Corporation	932785.00	1 month		Work Completed

6	33821	Reinstatement of trenches excavated by MSEDCL, Vodaphone, NMMC Electrical Dept., NMMC Water Dept., NMMC Sewarage Dept., at Sec-1 to 5 and Vashi Gaon	22/05/2015	21/06/2015	922635.00	M/s.Ashphalt India Corporation	922635.00	1 month		Work Completed
7	33819	Reinstatement of trenches excavated by MSEDCL, Vodaphone, NMMC Electrical Dept., NMMC Water Dept., NMMC Sewarage Dept., at Sec-6,7,8 & 9 at Vashi.	22/05/2015	21/06/2015	946995.00	M/s.Ashphalt India Corporation	946995.00	1 month	21/06/2015	Work Completed
8	33820	Repairs & Improvement of Road before Monsoon at Sec-30, 30A, 17, 31 and 31A at Vashi..	22/05/2015	20/06/2015	929946.00	M/s.Ashphalt India Corporation	929946.00	1 month		Work Completed
9	33818	Repairs & Improvement of Road before Monsoon at Sec-9A, 10, 10A, 11 and Juhugaon at Vashi..	21/05/2015	20/06/2015	945844.00	M/s.Ashphalt India Corporation	945844.00	1 month	20/06/2015	Work Complete.
10	31842	Improvement of Road at in front of Exhibition Center Vashi.	22/05/2015	20/06/2015	950222.00	M/s.Ashphalt India Corporation	950222.00	1 month		Work Completed
11	33817	Repairs & Improvement of Road before Monsoon at Sec-12, 14, 15, 26 at Vashi..	22/05/2015	21/06/2015	937837.00	M/s.Ashphalt India Corporation	937837.00	1 month		Work Completed
12	27478	Reinstatement of trenches & Cleaning of Road at Rajasthan Bhavan Vashi..	21/05/2015	20/06/2015	700485.00	M/s.Ashphalt India Corporation	700485.00	1 month		Work Completed

13	34055	Construction of Kaccha Nalla before Monsoon at various location in Vashi Ward.	22/05/2015	21/06/2015.	471893.00	M/s.Ashphalt India Corporation	471893.00	1 month		Work Completed
14	34052	Providing Diesel pump for monsoon period for various location at vashi ward.	3/6/2015	2/10/2015	367960.00	M/s.Ashphalt India Corporation	367960.00	4 month		Work Completed
15	33622	Providing & Applying Zebra Pedestrian from Railway Station to Shivaji Chowk to Arenja Cornor at Vashi	19/06/2015	18/06/2015	893115.00	M/s.Sakura Sines pvt Ltd.	893115.00	1 month		Work Completed
16	31078	Providing & Fixing NO Parking Boards at Sec-2 & 17 in Vashi Ward..	19/06/2015	18/06/2015	950000.00	M/s.Sakura Sines pvt Ltd.	950000.00	1 month		Work Completed
17	31405	Providing & Fixing Cat Eyes near Cidco Exhibition Center & Sec-30A at Vashi..	20/06/2015	19/06/2015	895200.00	M/s.Sakura Sines pvt Ltd.	895200.00	1 month		Work Completed
18	30772	Construction of Shed at Mini Chowpaty at Sec-10A, Vashi.	20/06/2015	19/08/2015	827734.00	M/s.Akshata Enterprise	827734.00	2 month	18/08/2015	Work Completed
19	17419 / 17416	Construction of Footover Bridge (FOB) on Vashi-Koparkhairne Link Road between Sec-15 and 9 Vashi.	22/07/2015	21/06/2016	17640785.00	M/s.K.D.Construction	22345350.00	9 month		work in progress

20	33621	Providing & Applying Zebra Pedestrian from Shivaji Chowk to Ward Office to Y Junction at Vashi	27/07/2015	26/08/2015	895340.00	M/s.Sakura Sines pvt Ltd.	895340.00	1 month	24/08/2015	Work Complete.
21	33624	Providing & Fixing One Way and NO Parking Boards at Sec-9A, 11, 14 and 16A in Vashi Ward.	27/07/2015	26/08/2015	940000.00	M/s.Sakura Sines pvt Ltd.	940000.00	1 month	25/08/2015	Work Complete.
22	35573	Repairs to Slab of Gutter before Mansoon at various location in Vashi Ward	30/07/2015	29/11/2015	887117.00	M/s. Om Construction	878246.00	4 month		Work Complete.
23	33952	Hiring and Installation of 500 KVA DG Set at Sec-8A Storm Water Pump House in Vashi.	11/6/2015	10/10/2015	1529823.00	M/s.Kalbhor	1613963.00	4 month		Work Complete.
24	35371	Improvement to Road in Kopari Village Talav for Ganpati Utsav.	19/9/2015	--	172190.00	M/s. Jay Bhavani construction	172190.00	--		Work Complete.
25	35341	Improvement & Repairs of Road for Ganpati Festival in Vashi Ward.	19/9/2015	--	188903.00	M/s. Swastik Infra (I) pvt ltd	188903.00	--		Work Complete.
26	34837	Improvement of miscellanous work for Ganpati Festival in Vashi Sec-8 Ganpati Visarjan Talao	19/9/2015	--	186010.00	M/s.Ashphalt India Corporation	186010.00	--		Work Complete.

27	35385	Providing Wooden Barragating Protection to damaged Gutter near ESIS Hospital Compound at Sec-5, Vashi.	19/9/2015	--	126592.00	M/s.R.K Construction	126592.00	--		Work Complete.
28	29174	Providing and Fixing G.I.Sheet roofing to terrace of Vishnudas Bhave Natyagruh in Sec-16A at Vashi.	9/10/2015	8/11/2015	151847.00	M/s. Shivaj construction	151847.00	1 month		Work Complete.
29	33841	Providing & Fixing RCC Covers in Sec-9 to 12,14,15,16,26,28 & Sec-29 at Vashi.	18/09/2015	17/01/2016	819358.00	M/s.P.M.Pati & Co.	843529.00	4 month	16/01/2016	Work Complete.
30	33840	Providing & Fixing RCC Covers in Sec- 1 to 8, 17,30,30A and Vashi Gaon at Vashi Ward.	18/09/2015	17/01/2016	837489.00	M/s.V.D.Jahdav	862195.00	4 month		Work Complete.
31	35202	Improvement of Steps near Chowpaty at Sec-10A, Vashi.	18/02/2016	17/08/2016	20,70,850.00	M/s.Akshata Enterprise	21,72,115.00	6 month	-	Work in Progress
32	35236	Repairs & Improvement of Footpath & Gutter near Meghraj Theater at Sec-2, Vashi.	18/02/2016	17/08/2016	20,82,276.00	M/s.Akshata Enterprise	21,84,099.00	6 month	-	Work in Progress
33	30238	Operation & Maintenance of s.w pump House at sec-8 Vashi.	30/01/2016	29/01/2017	2495409.00	M/s.Kalbhhor	2495409.00	12 month		Annual maintenance contract

34	--	Construction of pathway from Arun Kumar Udyan to CISF Cornor at Ward No. 48, Vashi..	1/4/2016	30/06/2016	1408453.00	M/s.Sai Enterprise	1338030.00	2 month	-	Work in Progress
35	--	Construction of Jogging track in Garden on Plot no.8A, Kopari gaon Sector-26, Vashi	1/4/2016	28/02/2017	2074966.00	M/s.P.B. Construction	2178745.00	6 month (Exculduling mansoon)		Work in Progress
36		Extension of Repairs and Maintainance of water pump house at sector 21, Vashi	29/01/2016	28/01/2016	2120237.00	M/s. Kishan Construction	2120237.00	12 month		Annual maintenance contract
37	34125	Repairs to pipe outlet & Fixing FRP flap gate to holding pond sect 8 & 12 at Vashi Ward	20/07/2015	19/11/2015	841293.00	M/s. Kishan Construction	879151.00	4 month		Work Complete.
38	34126	Repairs to pipe outlet & Fixing FRP flap gate to holding pond sect 10A & Vashigaon at Vashi Ward.	20/07/2015	19/11/2015	683801.00	M/s. Kishan Construction	714572.00	4 month	9/10/2015	Work Complete.
39	30751	Providing & Fixing Lay Out Sign Boards at Sec-17, Vashi	10/8/2015	9/9/2015	944448.00	M/s.Sakura Sines pvt Ltd.	944448.00	4 month		Work Complete.
40	30723	Repairs and Improvement to Compound wall at sent Garden at sec-10A Vashi.	1/4/2016	31/05/2016	1162476.00	M/s.Akshata Enterprise	1276166.00	2 month		Work in Progress

Turbhe Ward
2015-16

Sr.No.	project code	Name of work	work order Start Date	Work Order Completion Date	Estimate cost	Vender Name	Contract Cost	Work Period	Date of Completion on of Work	Remark
1	34053	Reinstatement of trenches excavated by various agencies at Turbhe ward.	28/05/2015	27/06/2015	1644650.00	M/s. Swastik Infra (I) pvt ltd	1644650.00	1 month	26/06/2015	Work Completed
2	34057	Reinstatement of trenches excavated by various agencies at Sanpada.	28/05/2015	27/06/2015	1646400.00	M/s. Swastik Infra (I) pvt ltd	1646400.00	1 month	27/06/2015	Work Completed
3	34073	Pot holes filling nearby D 255 and D 267 in D block ttc midc area at Turbhe ward	28/05/2015	27/06/2015	1654450.00	M/s. Swastik Infra (I) pvt ltd	1654450.00	1 month	23/06/2015	Work Completed
4	34076	Pot holes filling nearby C 349 and C 45 in C block ttc midc area at Turbhe ward	28/05/2015	27/06/2015	1581213.00	M/s. Swastik Infra (I) pvt ltd	1581213.00	1 month	25/06/2015	Work Completed
5	34072	Pot holes filling nearby D 66 and D 89 in D block ttc midc area at Turbhe ward	28/05/2015	27/06/2015	1662289.00	M/s. Swastik Infra (I) pvt ltd	1662289.00	1 month	24/06/2015	Work Completed

6	34074	Pot holes filling nearby C 101 and C 535 in C block ttc midc area at Turbhe ward	28/05/2015	27/06/2015	1560400.00	M/s. Swastik Infra (I) pvt ltd	1560400.00	1 month	25/06/2015	Work Completed
7	34071	Construction of kaccha nallah at various places in C & D Block at TTC Industrial area, Turbhe.	30/05/2015	29/06/2015	585278.00	M/s. Ganesh Enterprises	585278.00	1 month	29/06/2015	Work Completed
8	34069	Construction of kaccha nallah of surrounding area of Turbhe police station area at Turbhe ward.	30/05/2015	29/06/2015	498283.00	M/s. Ganesh Enterprises	498283.00	1 month	29/06/2015	Work Completed
9	28700	Repairing work of Crematorium exhaust (Chimney) Filter Unit at Sector 19, Turbhe.	18/06/2015	17/10/2015	1611554.00	M/s. M.N.Kalbhor	1804940.00	4 month	17/10/2015	Work Completed
10	33997	Providing and fixing RCC and FRP covers on gutter at Sanpada area, Turbhe ward.	20/07/2015	19/11/2015	788044.00	M/s. Ganesh Enterprises	788044.00	4 month	19/11/2015	Work Complete.
11	34123	Repairs to pipe outlet and fixing FRP flap gate at Sanpada Holding No. 1 & 2 at Turbhe.	20/07/2015	19/11/2015	583210.00	M/s. Kishan Construction	609454.00	4 month	19/11/2015	Work Complete.
12	37030	Hiring a 12.5 HP Diesel Pump for Storm Water Drain in Monsoon period at Sec-21&20 at Turbhe Ward.	20/07/2015	19/11/2015	923040.00	M/s. Kishan Construction	964577.00	4 month	19/11/2015	Work Complete.

13	34124	Repairs to pipe outlet for Holding pond No. 3&4 and fixing FRP Gate at Sanpada Holding Pond at Turbhe Ward.	24/07/2015	23/11/2015	1318437.00	M/s. Kishan Construction	1377767.00	4 month	23/11/2015.	Work Complete.
14	34066	Improvement to broken slab in various lacion at Turbhe Ward.	27/07/2015	26/11/2015	662261.00	M/s. Jaisai Enterprises	655638.00	4 month		work in progress
15	36980	Providing and fixing RCC and FRP Covers on Gutter at Turbhe area.	7/12/2015	6/4/2016	774891.00	M/s. Swastik Infra (I) pvt ltd	815675.00	4 month		Work Complete.
16		Improvement of Road near Sion Panvel Highway infront of Petrol Pump Service road at Sector-22, Turbhe.	19/12/2015	18/02/2016	267838.00	M/s. A.M.Swamy Construction	279891.00	2 month		Work Complete.
17	35006	Improvement of Remaining Compound wall & Jogging Track in Sitaram Master Garden at Sector-7, Sanpada.	23/02/2016	22/12/2016	23,78,838.00	M/s. A.V.Construction	24,97,780.00	6 month (Exculduling mansoon)		Work in Progress
18	35367	Operation & Maintenance of air Pollution control equipment at Turbhe Crematorium.	4/4/2016	03./04/2017	1528600.00	M/s. Kishan Construction	2124754.00	12 month		Annual maintenance contract

**Koparkhairane ward
2015-16**

Sr.No.	Project Code	Name of work	Work Order Start Date	work order completion date	Estimate on cost	Vendor name	Contract cost in lacks	Work period	Date of completion of work	Remarks
Completed works 2015-16										
1		Providing and fixing FRP flap gate at Sec.14 & 19 Holding Pond, Koparkhairane	6/9/2015	10/8/2015	17.37	M/s. Subhash Enterprises	18.15	4 Months	10/7/2015	work completed
2		Providing and fixing RCC cover at Sec.5, 6,7,8 and Mahape gaon,Pawne gaon and adavli bhutavli, Koparkhairane	9/1/2015	12/31/2015	7.91	M/s.Shanta S.Patil Construction	7.2	4 Months	12/29/2015	work completed
3		Providing & fixing RCC cover at Sec.14,22,23&14-20 & Koparkhairane Gaon, in Koparkhairane Ward, Koparkhairane	6/20/2015	10/19/2015	6.66	M/s.Zako Build System Pvt Ltd.	6.8	4 Months	10/15/2015	work completed
4	38398	Construction of Pathway and gutter of Ward No.23, Shramiknagar & TTC Industrial Area, Koparkhairane	2/4/2016	4/5/2016	7.85	M/S. Omkar Construction	8.24	2 Months	4/5/2016	Work Completed
5		Providing & fixing of R.C.C. cover at sec.9 to 13 , khairne gaon and bonkode gaon at Koparkhairne .	9/1/2015	12/31/2015	7.66	M/s.Zako Build System Pvt Ltd.	7.66	4 Months	12/28/2015	Work Completed
6	34046	Providing and Fixing of RCC Covers Sec.1,2,3,4 At Koparkhairane	6/17/2015	10/16/2015	6.36	M/s. Shri.Aniket S. Patil	6.67	4 Months	10/16/2015	work completed
Ongoign works 2015-16										
1	30658	Improvement of footpath from Sai Darshan society to Railway boundry at sec. 11 in Koparkhairne.	3/3/2016	6/2/2016	22.71	M/s UCC Infra.Pvt.Ltd.	22.62	3 Months		Work in Progress

2		Improvement of S.W. drain from New Vishal sweets to Saibaba service centre & Sai building to Anandi hotel at sec. 19, in ward 28, Koparkhairne.	30/3/2016	29/6/2016	13.38	M/s Omkar Construction	14.64	3 Months		Work in Progress
3	30739	Improvement of S.W. drain from Plot no. 16 to Vraj Ratan super market at sec. 20 in ward 28, Koparkhairne.	14/3/2016	13/5/2016	9.57	M/s Trimurti Construction	10.33	2 Months		Work in Progress
4	37365	Improvement of mahape talao in TTC Industrial area, Mahape, Koparkhairane	3/7/2015	2/4/2016	197.71	M/s.Kailashchandra Dilipkumar Constructions Pvt Ltd.	215.51	8 Months		Work in Progress
5	25342	Propose repairing and renovation at Pawne Smashan Bhumi phase II at Koparkhairane Navi Mumbai	3/20/2015	1/4/2016	62.26	M/s.Swastik Infra Logics India Pvt Ltd.	83.43	6 Months		Work in Progress
6	32534	Construction of Bonkode Gaon Smashanbhumi at Koparkhairane	3/20/2015	5/4/2016	128.16	M/s.M.N.Kalbhor	165.97	10 Months		Work in Progress
7		Renovation of Bonkode Crematorium in Koparkhairane	3/7/2015	5/3/2016	101.8	M/s.Mangalmuti enterprises.	141.5	10 Months		Work in Progress
8		Improvement To S.W.Drain along Row House At sec.16, Koparkhairane	3/6/2014	12/31/2014	94.62	M/s.Pravin enterprises	110.71	6 Months		Work in Progress
9	30463	Improvement of footpath from Ayappa Temple to NMMC School at sec. 11 in Koparkhairne.	25/1/16	24/4/16	23.58	M/s Suresh R. Itkapalle	24.73	3Months		Work completed preparation of Ramp in progress
10	30587	Imprvoement of footpath from Dinesh Electricals to Reliance resh at sec. 11 in Koparkhairne.	1/25/2016	4/24/2016	21.14	M/s UCC Infra.Pvt.Ltd.	22.17	3 Months		Work completed preparation of Ramp in progress

Koparkhairane MIDC

Sr.No.	Project Code	Name of work	work order start date	work order completion date	Estimation cost	Vendor name	Contract cost	work period	Date of completion of work	Remarks
Work Completed 2015-16										
1		improvement of road by concretization from Fire station to yash hotel in 'a' block in ttc industrial area, koparkhairne	4/3/2014	31/10/2015	1965.79	M/s. Ashwini Infradevelopers Pvt. Ltd.	2340.08	12 Month (Excluding Mansoon)	10/30/2015	Work Completed
2		Improvement to Road and Construction of RCC gutter footpath at A block at plot no. A 205 to W 140 in TTC industrial estate under NMMC.	1/3/2014	31/12/2015	704.99	M/s. Swastik Infralogics (I) Pvt. Ltd.	891.82	14 Month (Excluding Mansoon)	5/30/2015	Work Completed
3		Improvement of Road & Construction of RCC Gutter, footpath at A block at plot no. A 650 to A 676 A 712 to A 737/5 and A-650 to A-67 in TTC Industrial Area under NMMC	3/3/2014	31/12/2015	1442.93	M/s. Ashwini Infradevelopers Pvt. Ltd.	1830.79	14 Month (Excluding Mansoon)	12/25/2015	Work Completed
4		Improvement Of Road, Construction Of Storm Water Drain And Utility Service From Thane Belapur Road To MBP In TTC Industrial Area Under NMMC (Length= 600 M.)	10/3/2015	29/02/2016	225.3	M/s. Swastik Infralogics (I) Pvt. Ltd.	238.25	8 Month (Excluding Mansoon)	12/5/2015	Work Completed
5		Improvement of Road & Construction of RCC Box culvert and storm water drain from Alok industries to Pawneshwar in TTC Industrial Area under NMMC	1/15/2013	41712	340.42	M/s. Ajwani Infrastructure Pvt. Ltd.	385.8	10 Month (Excluding Mansoon)	41701	Work Completed

Ongoing Works 2015-16										
1		improvement to road by concretization from Marshall wall paper company to sairaj in 'a' block in ttc industrial area, koparkhairne.	4/3/2014	31/10/2015	1721.7	M/s. RPS Infra projects Pvt. Ltd.	1994.53	12 Month (Excluding Mansoon)	31/10/2015 extention given uo to 31/03/2016	Work In Progress
2		improvement of road by asphaltting From shroff publishers pvt.ltd.to plot no. C-127 in 'a' block ttc industrial area, koparkhairane (length= 1200 m.)	4/3/2014	31/10/2015	1856.75	M/s. Mahavir roads & Infrastructure	2149.93	12 Month (Excluding Mansoon)	31/10/2015 extention given uo to 31/03/2016	Work In Progress
Ongoing Works 2015-16										
1		Improvement of road C-22 Pawneshwar Mandir road to C-8/5 Nocil Company, Contructionof strom water drain and RCC Box culvert from Plot No. C-7/1 to P.No. C-10 and P.No. C-6/1 to C-6/6 abnd utility duct from Nocilo Company tp Pawneshwar mandir in TTC industrial area,, Koperkhairne	3/10/2016	10/31/2016	918.47	M/s. venkateshwara Infra Pvt. Ltd.	984.78	12 Month	10/31/2017	Work In Progress

**Ghansoli ward
YEAR 2015-2016**

Sr.No.	Project Code	Name of work	work order start date	work order completion date	Estimation cost	Vendor name	Contract cost	work period	Date of completion of work	Remarks
completed works 2015-16										
1	34068	Providing & Fixing RCC cover on drain Bhimnagar, Ambedkarnagar, Gautamnagar, Saibabanagar & Mahatma Gadhinar in Ghansoli	9/9/2015	8/1/2016	541365.00	M/s.C.K.Patil Construction	565717.00	4 Months	5/1/2016	work completed
2	34067	Providing & Fixing of RCC cover on drain at Dattanagar, Arjunwadi, Shankarbuva wadi, Talvali Gaon,Talavali Naka in Ghansoli	9/9/2015	8/1/2016	513132.00	M/s.Omkaar Construction	538532.00	4 Months	4/1/2016	work completed
3	34059	Providing & Fixing of RCC cover on drain at Ghansoli Rabale Gaon, Gothiwali Gaon, Sathenagar and Samrat nagar in Ghansoli	3/10/2015	2/2/2016	528405.00	M/s.Pravin Enterprises	554405.00	4 Months	22/01/2016	work completed
4	34062	Providing & Fixing of RCC cover on drain at Ghansoli Gaon Area, Samarthnagar Ganeshnagar Pragati Nagar in Ghansoli	17/06/2015	16/10/2015	889073.00	M/s.Omkaar Construction	907217.00	4 Months	16/10/2015	work completed
5	34064	Providing & Fixing of RCC cover on drain at Sector - 1 to 7 & 9 in Ghansoli	9/9/2015	8/1/2016	883190.00	M/s.Omkaar Construction	927350.00	4 Months	5/1/2016	work completed
6	33550	Urgent repairs to Roofing at Rabale underpass damaged by Fire.	20/08/2015	19/09/2015	1584445.00	M/s.Subhash Enterprises	1584445.00	1 Months	17/09/2015	work completed

7	34070	Supplying Desel Pump and labour for dewatering & cleaning of rabale and Gavali hospital Underpass	4/6/2015	3/10/2015	313636.00	M/s.C.K.Patil Construction	313636.00	4 Months	3/10/2015	work completed
8	37272	Excavation of Kachha Nallah by CB, Dumper and Labour in R Block area at TTC Industrial area under NMMC	2/6/2015	1/10/2015	377164.00	M/s.C.K.Patil Construction	377164.00	4 Months	30/09/2015	work completed
Ongoing works 2015-16										
1	35487	Improvement of Road form Ganesh visarjan from Talavali talav to Talavali gaon	4/11/2015	A- 1 Tender	187033.00	M/s.Pravin Enterprises	187033.00	A- 1 Tender	3/11/2016	work in progress

Airoli Ward

2015-16

Completed Works

Sr.No	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1	24301	Improvement to gutter and footpath in front of Mother Teresa Trust in sector-18, Airoli.	13/5/2015	12/12/2015	2370933	M/s. Sai Enterprises	2432577	4 Months	8/7/2015	Work completed
2	34030	Reinstatement of Trenches excavated by MSEDG, MGL and other Agencies in Sector 4 to 15 & YadavNagar and Chinchpada in Airoli.	3/6/2015	21/7/2015	1994950/-	M/s Ajwani Infra	1994950/-	1 Months	30/06/2015	Work completed
3	30929	Repair to footpath from Burn Centre to NHP chowk in ward no. 15, sector 14, Airoli.	25/6/2015	24/1/2016	2059049	M/s Patil Enterprises	2162001	4 Months	14/1/2016	Work completed
4	26182	Construction of heavy duty gutter at back side of Datta Meghe College in sector 3 Airoli.	9/7/2015	8/11/2015	1960931	M/s. Shree Ekvira Mauli Construction	2157024	4 Months	25/12/2015	Work completed
5	27403	Construction of gutter & footpath in front of Euro school to Mehta College left side of Patani road, ward No.9, Sector 19,Airoli.	10/7/2015	10/11/2015	1999357	M/s. Saibaba Construction Co.	2098925	4 Months	21/1/2016	Work completed
6	30385	Construction of gutter & Improvement of pathway near Vidyalay area,Ward No.7, Chinchpada, Airoli.	14/7/2015	14/1/2016	1100716	M/s. Saibaba Construction Co.	1210237	4 Months	9/1/2015	Work completed
7	33995	Providing & Fixing RCC Cover at sector 1 to 4,19,20 in Airoli.	11/8/2015	10/9/2015	590029	M/s. Creative Constructions	531026	1 Months	8/9/2015	Work completed
8	35828	Construction of footpath along with road from Shri Ganesh Krupa CHS to Swarajaya CHS (Opposite Side) sector 10, Ward No.16,Airoli.	12/8/2015	11/1/2016	1428343	M/s. M.M.Patil	1299078	4 Months	20/11/2015	Work completed
9	34026	Providing & Fixing RCC Cover at Sector 5 to 18 in Airoli.	12/8/2015	11/9/2015	501336	M/s. M.M.Patil	443682	1 Months	8/9/2015	Work completed
10	32072	Construction of road at Masjid to Navdurga Mandir, Chawan chawl, Ward No.6,Airoli.	29/8/2015	28/1/2016	2081699	M/s. Swastik Infra-logic (I) Pvt.Ltd	1973451	4 Months		Work in Progress
11	37668	Providing and Fixing FRP Flap Gate to holding pond sector 14 & 19 atAiroli Ward.	1/6/2015	30/09/2015	667221	M/s Subhash Enterprises	699248	4 Months	1/6/2015	Work completed
12	34029	Reinstatement of Trenches excavated by MSEDG, MGL and other Agencies in Sector 1 to 3 & Sector 19,20 Airoli.	27/6/2015	26/7/2015	2023228	M/s. Swastik Infra-logic (I) Pvt.Ltd	2023228	1 Months	23/7/2015	Work completed
13	34028	Reinstatement of Trenches excavated by MSEDG, MGL and other Agencies in Sector 1,2,10,11 & Sector 13 & 15 Airoli.	27/6/2015	26/7/2015	1784884	M/s. Swastik Infra-logic (I) Pvt.Ltd	1784884	1 Months	20/7/2015	Work completed

14	33993	Providing & Fixing RCC cover at Yadav Nagar and Chinchpada in Airoli.	8/7/2015	7/8/2015	523117	M/s. Nidhi Construction	497013	1 Months	7/8/2015	Work completed
15	32662	Construction of road at Dhanalaxmi Kirana Store to Goan Devi Mandir, Ward No. 6,Airoli.	23/12/2015	22/4/2016	2041547	M/s. Swastik Infra-logic (I) Pvt.Ltd	1925179	4 Months	12/2/2016	Work completed
16	30424	Improvement to RCC gutter and pathway by P/F paverblock at Swami Vivekanand school to Hanuman Mandir , Ward No.7, Chinchpada, Airoli.	19/2/2016	18/6/2016	1766160	M/s. Saibaba Construction Co.	1889791	4 Months	6/4/2016	Work completed

Airoli Ward-- Work in Progress 2015-16

Sr.No	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1	33609	Improvement to Road by asphaltting from Mukund Co. to Mahape Shilphata road ch.2.24 to 3.045 km at TTC Industrial Area.	27/6/2015	26/7/2015	2053164	M/s. Swastik Infra-logic (I) Pvt.Ltd	2053164	1 Months		Work in Progress
2	33610	Improvement to Road by asphaltting from Mukund Co. to Mahape Shilphata road ch.1.49 to 2.24 km at TTC Industrial Area.	9/9/2015	26/07/2015	2094990/-	M/s. Swastik Infra-logic (I) Pvt.Ltd	2094990	1 Months		Work in Progress
3	33159	Improvement of pathway from Bhoskar Bhavan CHS to Datta Meghe College, Sector 3,Ward No.11,Airoli.	17/9/2015	16/02/2015	1501819	M/s. Shanta Patil Construcion	1431234	4 Months		Work in Progress
4	32987	Improvement of road by P/F Heavy Duty Paver block in Railway Underpass, Sector 3,Airoli.	17/9/2015	16/02/2015	1107317	M/s. Shanta Patil Construcion	1049737	4 Months		Work in Progress
5	31045	Construction of gutter from Buddha Vihar to B-481 in Sector 2 ,Ward No. 10,Airoli.	17/12/2015	16/4/2016	1292301	M/s Omkar Con	1363378	4 Months		Work in Progress
6	25866	Improvement to gutter and footpath from Saideep Bar to Abhang Jewellers in Ward No.7, Chinchpada ,Airoli.	23/12/2015	22/4/2016	2006057	M/s. Saibaba Construction Co.	2096330	4 Months		Work in Progress
7	32920	Construction of Pathway near Hanuman Mandir, Kallu Tabela, Bhujang Kirana store, Fatte Bahadur Master Tabela, Ward No.6, Yadav Nagar,Airoli	23/12/2015	22/4/2016	1157066	M/s. Nidhi Construction	1214919	4 Months		Work in Progress
8	30958	Repair to footpath from NHP school to Ajanta Sea Bridge chs in Ward No. 15,Sector 14,Airoli.	23/12/2015	22/3/2016	928948	M/s. Nidhi Construction	812830	3 Months		Work in Progress
9	32910	Construction of footpath near NMMC school & Church at Yadav Nagar, Ward No.6,Airoli.	7/1/2016	6/5/2016	1760742	M/s. Nidhi Construction	1848779	4 Months		Work in Progress
10	32920	Improvement & Construction of road from Hanuman Mandir to Kallu Tabela and near Jai Bhavani Nagar Church, Yadav nagar, Ward No.6,Airoli.	11/2/2016	10/6/2016	1612312	M/s. A M Swamy Constructions	1491389	4 Months		Work in Progress

11	30782	Construction of Footpath From Neva garden to Shiv Shankar Height in sector 20B, Ward No.9,Airoli.	4/3/2016	3/11/2016	1516214	M/s. Shree Ekvira Mauli Construction	1402498	4 Months		Work in Progress
12	25568	Improvement to gutter from Patani road, Hari Om apt. to Rukhmini Plaza, sector 20B in Airoli.	4/3/2016	3/11/2016	2062241	M/s. Shree Ekvira Mauli Construction	1907573	4 Months		Work in Progress
13	35305	Improvement of Gutter near Airoli Naka, Sector 1,Ward No.10,Airoli.	7/3/2016	6/7/2016	2082439	M/s. Saibaba Construction Co.	2176149	4 Months		Work in Progress
14	35306	Improvement of Pathway near Sector1,Airoli Naka, Ward No.8,Airoli.	7/3/2016	6/7/2016	2041839	M/s. Saibaba Construction Co.	2133722	4 Months		Work in Progress

Digha Ward 2015-16**Completed Works**

Sr.No	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1	34603	Construction of gutter & pathway in area near Dr. Sunil Sawant Clinic at Ward No.3,Digha.	22/01/2015	21/05/2015	1856851	M/s. Aditya Enterprises	1961763	4 Months	18/05/2015	Work completed
2		Construction of gutter & pathway in Digha East area at W. No.4,Digha.	22/01/2015	21/05/2015	1893019	M/s. Aditya Enterprises	1996189	4 Months	15/05/2015	Work completed
3	34584	Construction of gutter & pathway in Ekveera Chawl area at Sanjay Gandhi Nagar,W. No.4,Digha.	12/02/2015	11/6/2015	1903071	M/s. Aditya Enterprises	2008501	4 Months	11/6/2015	Work completed
4	34554	Construction of gutter & pathway in area near Police Chowky at Sanjay Gandhi Nagar,W. No.4,Digha.	12/02/2015	11/6/2015	1896059	M/s. Aditya Enterprises	1999394	4 Months	30/5/2015	Work completed
5	34585	Construction of gutter & pathway in area along Mahadusheth Kata road at Durga Nagar,W. No.3, Digha.	12/02/2015	11/6/2015	1907422	M/s. Aditya Enterprises	2013093	4 Months	05/06/2015	Work completed
6	36453	Providing and fixing barricading and filling of potholes in ghat area at Digha ward	25/8/2014	03/09/2014	111027	M/s. Aditya Enterprises	111027	7 days	26/09/2015	Work completed
7	31218	Construction of Road from Samaj Mandir to Kanhya Nagar Well at Ilthanpada W.No.5	03/3/2015	02/07/2015	1905491	M/s. Swastik Infra-logic (I) Pvt.Ltd	1819744	4 Months	26/09/2015	Work completed
8	30452	Construction of R.C.C. gutter & Culvert from Sanghmija Budhavihar to Railway Culvert at Bindu Madhav Nagar,W. No.3, Digha.	12/02/2015	11/6/2015	6020687	M/s. Aditya Enterprises	6321119	4 Months	08/6/2015	Work completed
9	32016	Improvement of Road From shavo Norgan Co. to Palanpur co. in MIDC Area at Digha	26/05/2014	25/6/2014	822500	M/s Yashraj Infra	822500	1 Month	21/6/2014	Work completed
10	30856	Construction of gutter & pathway in Uttarbhartiya Chawl area at Ishwar Nagar, Ward No.1, Digha.	16/07/2015	15/01/2016	1903375	M/s. Nidhi Construction	1851032	4 Months	11/03/2016	Work completed
11	30397	Construction of Pathway in Kharkarwadi area at Ishwar Nagar, Ward No.1,Digha.	23/12/2015	22/04/2016	1909243	M/s. Shanta Patil Construcion	1809962	4 Months	03/03/2016	Work completed
12	33543	Reinstatement of trenches excavated by various agencies in various areas at Digha ward	02/06/2015	01/07/2015	809244	M/s. Swastik Infra-logic (I) Pvt.Ltd	809244	1 Month	30/6/2015	Work completed
13	33987	Improvement of road by Asphaltting from Mukand Co. to Mhape Shilphata road between Ch. 0 to 1.49 Km at NMMC TTC Industrial area.	02/06/2015	01/07/2015	2078703	M/s. Swastik Infra-logic (I) Pvt.Ltd	2078703	1 Month	30/6/2015	Work completed
14	34078	Providing & fixing R.C.C covers on existing gutters at various areas in Digha ward.	11/08/2015	10/9/2015	165875	M/s. Nidhi Construction	174152	1 Month	6/9/2015	Work completed

15	31081	Construction of road from Digha Naka (Fish Market) to Sandoz Company at TTC industrial area,Airoli.	4/3/2014	3/7/2015	74927738	M/s. Swastik Infra-logic (I) Pvt.Ltd	88939225	12 Months	21/03/2016	Work completed
----	-------	---	----------	----------	----------	--------------------------------------	----------	-----------	------------	----------------

Digha Ward 2015-16

Work in Progress

Sr.No	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1	18887	Modernisation of Central Crematorium at W.No. 3 Digha.	23/08/2013	22/05/2014	16047858	M/s. Swaraj Builders & Developers	17909409	9 Months		Work in Progress

Environment Department 2015-16

Completed Works

Sr.No	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1	30974	Scientific Clouser Of Cell IV at Turbhe Landfill Site as per MSW (M&H) Rule-2000.	22/01/2015	21/01/2016	123306287	M/s Khilari Infra Pvt. Ltd.		12 Months		Work completed
2	27409	Scientific Clouser Of Cell 1 And 2 at Turbhe Landfill Site as per MSW (M&H) Rule-2000.	4/3/2014	3/9/2014	106958945	M/s Khilari Infra Pvt. Ltd.	131559402	6 Months		Work completed
3	34054	Repairing of Kaccha road near Vth working cell, Survey No. 379 at Turbhe Landfill site.	8/7/2015	7/8/2015	2058000	M/s. Swastik Infra-logic (I) Pvt.Ltd	2058000	1 Month	9/8/2015	Work completed
4	28217	Construction of RCC compound wall for open plot S.No. 378 western side at Turbhe.	22/10/2015	21/02/2016	2162789	M/s Anand Construction	2292556	4 Months	25/2/2016	Work completed
5	32017	Supply of the Macconkey Broth For Micro in NMMCs Labourty	9/12/2015	8/3/2016	920000	M/s. Ramtanu Enterprises	966000	4 Months	8/3/2016	Work completed
6	33209	Annual Operation & Maintance of Greenery at Koparkhairane old Dumping ground which is closed by scientifically.	9/12/2015	8/12/2016	2480001	M/s Agaskar Civil & Garden Contractors	2405433	12 Months	8/12/2016	Work completed
7	28655	Repairs of Conference Hall and Misc. civil works at Turbhe Landfill site.	11/2/2016	10/6/2016	627327	M/s. A.V.Construction	658066	4 Months	10/6/2016	Work completed
8	33790	Supply of Porta Cabin at Turbhe Dog Control Centre and allied works.	11/2/2016	10/5/2016	2253945	M/s. A.V.Construction	2355373	3 Months	10/5/2016	Work completed
9	35848	Operation & Maintance of Nisarg Udyan Koparkhairane.	1/5/2015	8/12/2015	1463029	M/s Agaskar Civil & Garden Contractors	1463029	7 months	8/12/2015	Work completed

**Bharatratna Dr. Babasaheb Ambdekar Smarak
Completed Works**

Sr.No	Project Code	Name of Work	Work Order Start Date	Work Order Completion Date	Estimation Cost	Vendor Name	Contract Cost	Work Period	Date of Completion of work	Remarks
1		Construction of "Bharatratna Dr. Babasaheb Ambedkar Memorial" at plot No.22A, Sector-15,Airoli.Navi Mumbai.	6/4/2011	5/4/2013	128543881	M/s Eagle Construction Company	174485464 (258253862)	24 Months		Work in Progress
2	37510	Integrated Development of surrounding area of Dr. Babasaheb Ambedkar Memorial Plot No.22A, Sector-15,Airoli.	5/3/2015	4/11/2015	35235820	M/s Classic Construction	37977167	8 Months		Work in Progress

Navi Mumbai Municipal Coproation
PROJECT DEPARTMENT
(Multi-purpose Bldg. cum Community Centre)

Sr. No.	Project Code	Name of work	Work order start date	Work order Comp.dt.	Estimation Cost	Vendor name	Contract Cost	Work period	Date of Comp. of Work	Remarks
1	34980	Proposed Construction of Multi-purpose Bldg. cum Community Centre at Plot No.:8, Sector – 3A, CBD Belapur , Navi Mumbai	25/08/2014	24/08/2016	12,34,79,547/-	M/s Ajwani Infrastructure Pvt. Ltd.	16,96,23,854/-	24 Months	---	Work in Progress
2	18067	Proposed Construction of Multi-purpose Bldg. cum Community Centre at Plot No. 6, Sector - 9, Nerul , Navi Mumbai. PHASE 1	4/8/2010	3/2/2012	3,21,81,512/-	M/s Mahavir Roads & Infrastructure Pvt. Ltd.	3,37,45,533/-	18 Months	---	Work in Progress
3	31366	Proposed Construction of Multi-purpose Bldg. cum Community Centre at Plot No. 6, Sector - 9, Nerul , Navi Mumbai. PHASE 2	4/3/2014	3/3/2015	6,09,10,435/-	M/s Mahavir Roads & Infrastructure Pvt. Ltd.	8,26,85,916/-	12 Months	---	Work in Progress

**Navi Mumbai Municipal Corporation
CITY ENGINEER DEPTMENT**

MORBE DAM

Year 2015-16

Sr.No.	Project code	Name of work	Work order start Date	Work order completion Date	Estimation Cost	Vendor Name	Contract Cost	Work period	Date of completion of work	Remarks
1	26350	Comprehensive Contract for Operation, Repair and Maintenance of 450 MLD capacity Water Treatment Plant at Bhokarpada	7/9/2015	7/8/2016	Rs.4,91,08,792/-	M/s. Manoj Construction co.	Rs.4,91,08,792/-	12 Months		Work in Progress
2	26380	Comprehensive Contract for Operation & Maintenance of 450 MLD Capacity Pump House, MBR, Chlorinator Units, Gravity Main of 1825mm Dia. & Rising Main of 2042mm Dia., Switchyard at Sector-28, C.B.D. Belapur	7/9/2015	7/8/2016	Rs.98,11,897/-	M/s. Samarth Electric	Rs.98,11,897/-	12 Months		Work in Progress
3	34184	Supply & erecting submersible pump at VadvihirBoudhawada Rehabilitation village water supply schemes to Morbe Dam project.	8/4/2015	8/11/2015	Rs.40,374/-	M/s. Sky lark Engineers	Rs.40,374/-	7 days	8/11/2015	Work completed final bill paid
4	34499	Renovation of office building and shed at Morbe Dam Project	2/26/2016	8/25/2016	Rs.10,1,0242/-	M/s. Subhash S. Rote	Rs.11,81,983/-	06 Months		Work in Progress

5	35852	Providing, supplying & erecting submersible pump to water supply schemes to Rehabilitation villages to Nanivali & Borgaon (BK)	2/26/2016	4/25/2016	Rs.1,40,361/-	M/s. Naren Construction	Rs.1,46,677/-	02 Months	4/25/2016	work completed final bill balance.
6	35356	Supply of drinking water by the tanker of Rehabilitation village of Morbe Dam Project	2/26/2016	8/25/2016	Rs.7,82,308/-	M/s. Kishan Construction	Rs.7,97,954/-	06 Months		Work in Progress
7		Implementation of Electronic Data Control and Real Time Hydraulic Dat Generation system for water supply network in NMMC area	1/1/2016	12/31/2016	Rs.21,84,660/-	M/s. Tikona Infinet Limited	Rs.21,84,660/-	12 Months		Work in Progress

NAVI MUMBAI MUNICIPAL CORPORATION
Estate/Scheme Department

List of Work in Progress

Sr. no.	Project code	Name of work	Work order start date	Work order Comp. dt.	Estimation cost	Wendor name.	Contract cost	Work period	Date of comp. of work	Remarks
samajmandir/Multipurpose building										
1	17814	Construction of Additional Work of Community Center at Sec-3 Airoli Ward office.	12/03/2015	11/09/2015	36.22	M/s. Y.S.Ture	39.66	06 month		work in progress
2		Repairing of Cultural Center at Karave gaon.	07/03/2015	06/05/2015	7.49	M/s. V.B.Bhoir Construction	8.61	02 month	16.03.2015	work completed
3		Repairing of Mechanical Lab at Dumping Ground sec-14 in Koparkhairne ward.	04.03.15	03/05/2015	11.66	M/s.Sidhkala Construction	12.59	02 month		work completed
4	34616	Repair to Nanasaheb Dharmadhikari Building in sector 01 Shiravane Nerul.	22/03/2016	21/06/2016	6.38	M/S Om construction	7.75	03 month		work in progress
5	34896	Repair to stage in Ganesh Uadyan sect. 08 CBD Belapur.	17/12/2015	A-1 tender	1.57	M/S Sai shradha Suppliers	1.76	A-1 tender	11.02.2016	work completed
6	30812	Repair to open Space at Diwale in Front of Anganwadi building and Repair to Compound wall	5.01.2016	04.04.2016	16.95	M/s.patil Enterprises	18.48	03 month		work completed
7	31844	Repair to Gymnasium at ward no. 79Darave.	14/12/2015	13/02/2016	5.20	M/S Jhurani Enterprises	6.13	02 month	12/2/2014	work completed
8	34863	Repair to stage in Sunil Gavaskar maidan Sect. 09 N CBD Belapur.	18/12/2015	A-1 tender	0.72	M/S M.N. Kalbhor	0.78	A-1 tender		work completed

9		Providing furniture and C.I. benches at Samatanagar Samajmandir Airoli.	27/08/2014	26/09/2014	2.02	M/S:- Saideep Construction	2.32	01 month		work in progress
10		Construction of multipurpose building instead of old Gymnasium at sec-17 ward no. 14 in Airoli.	04/04/2012	04/03/2013	27.77	M/S:- Saideep construction	34.01	12 month		work in progress
11	37352	Construction of community centre on oplot no. 187 sector 10 Sanpada	12/10/2015	11/4/2017	418.37	M/S Kailashchand Dilip Kumar Construction Pvt, Ltd.	506.23	18 month		work in progress
12	32398	Providing chain link fencing at sec-14 stage vashi	20/3/2015	19/7/2015	4.74	M/S:- A. P. construction	4.98	4 month	27/5/2015	work completed
13	33562	Providing kota flooring on stage sector-21 turbhe	18/3/2015	A1 tender	1.18	M/s.J.K. Enterprises	1.24	A1 tender	4/6/2015	work completed
14	33244	Construction of Mahila Mandal building on Plot No. P-14, Nerul.	14/08/2014	13/08/2015	237.19	M/s. Hirani Enterprises	319.02	12month		work in progress
15	34683	Construction Gymnasium building on Plot No.11, Kukshet sec-14, Nerul.	06/09/2014	05/09/2015	234.52	M/s.UCC Infrastructure Pvt. Ltd.	311.91	12month		work in progress
16	36749	Construction of multipurpose building at Ward No. 67, Sec-1A, Shiravane, Nerul.	25/08/2014	24/02/2016	300.90	M/s. Swastik Infralogics (I) Pvt.Ltd.	388.16	18 month.		work in progress

17	31448	Construction of multipurpose building in place of old stage at Juipada, Nerul.	21/08/2014	21/02/2016	362.10	M/s. Swastik Infralogics (I) Pvt.Ltd.	486.30	16 month		work in progress
18		Construction of multipurpose building in place of Health Center at plot No.41,Sec-2, Airoli.	12.03.15	11/06/2016	171.08	M/s. Pravin Enterprises	222.06	15 month		work in progress
19		Construction of multipurpose building in place of Anganwadi at Pawane gaon.	07.03.15	06/09/2016	201.76	M/s.UCC Infrastructure Pvt. Ltd.	262.09	18 month		work in progress
20	27837	Repair to Samajmandir at Gothivali Village in Ghansoli ward	18.03.15	17.05.15	4.35	M/S Electric & works	4.56	2 month		work completed
21	32969	Repair to Samajmandir at ward No.19 Rabale Bhim Nagar putla no.2 in Ghansoli ward	16.02.16	15.04.16	2.06	M/S Suresh R. Itkapalle	2.16	02 month		work completed
22		Repair to Post office building in Ghansoli Village	24.11.15	23.02.16	5.19	M/S Suresh R. Itkapalle	5.39	03 month	5/4/2016	work completed
23		Repair to Aanganwadi at ward No.37 Bonkode in Koperkhairne ward	04.06.15	03.08.15	2.02	M/S A.K. Rathod	2.12	02 month	01.08.15	work completed
24	31745	Removing G.I. sheet of stage in Sunil Gavaskar maidan Sect 09 N C,B,D, Belapur.	06.04.2015	A1 tender	1.96	M/S:- Patil enterprises.	1.96	A1 tender	14.01.2016	work completed
25		Construction of samajmandir in Jay durgamata nagar Sect 08 C.B.D. Belapur	04.03.2015	03.09.2015	7.37	M/S:- Sai shradha Suppliers	9.21	06 month	06.02.2016	work completed
26		Construction of samajmandir in Sambhaji nagar Sect 08 C.B.D. Belapur	04.03.2015	03.09.2015	7.37	M/S:- Sai shradha Suppliers	9.21	06 month	06.02.2016	work completed

27	29864	Construction of multipurpose building at bindumadhav nagar digha	28/8/2013	27/8/2014	48.92	M/S:- Aditya enterprises.	59.20	12 month	3/3/2015	work completed
28	33120	Construction of New gymnasium in place of Old gymnasium at Santoshi mata play ground at sec-19 in ward No.28, Koparkhairne.	25/08/2014	24/08/2016	52.95	M/s. Saibaba Construction	68.54	12 month		Work in progress

Daily Market

1	37462	Construction of Daily market on Plot No.4A at Sec-3 in Nerul.	30/06/2014	29/03/2015	44.96	M/s.B.J.Civil Works	59.71	09 month		work in progress
2		Construction of Daily market on Plot No.8 at Sec-16 in Koparkhairne.	23/02/2010	22/08/2010	23.73	M/s. Yash Construction	26.93	06 month		work not started due to local problem
3		Construction of Daily market on Plot No.8 & 8 S at Sec- 7 in Koparkhairne.	22.08.14	21.02.15	32.99	M/s. New Egale Construction Co.	44.29	06 month		work completed bill not paid
4	35791	Construction of new fish market in place of old fish market on ward No.28 in koparkhairne gaon.	28/01/2015	27/01/2016	25.87	M/s. Agaskar Civil & Constructor	33.51	12 month		work in progress
5	34259	Repairs to Fish and Vegetable Market at Shirvane Village, Nerul.	5.1.2016	4.7.2016	19.78	M/S. Om Construction	24.13	06 month		work in progress
6	35135	Repair to Fish Market near Talav in Karave gaon.	21.01.2016	20.02.2016	2.29	M/S. Tanish Enterprises	2.16	01month		work in progress
7	35132	Repair to Fish Market on Plot No.160 Sec.44 Karave Nerul.	21.01.2016	20.03.2016	2.08	M/S. Tanish Enterprises	2.29	02 month	23.03.2016	work completed

8	33848	Construction of Vegetable & fish market building on Plot No. P-14,Kukshet, Sec-14, Nerul.	21.06.14	20/12/2015	437.84	M/s. Moksha Construction	594.15	18 month		work in progress
9		Development of Daily market on Plot No.3, Sec-1A, Vashi.	14/08/2014	13/02/2016	545.71	M/s.UCC Infrastructure Pvt. Ltd.	757.17	18 month		work in progress
10		Development of Daily market on Plot No.23 D, Sec-5, Airoli.	09.03.15	08/09/2016	289.40	M/s. Ajwani Infrastructure Pvt. Ltd.	376.19	18 month		work not started due to local problem
11	35211	Development of Daily market on Plot No.40, Sec-8, Koparkhairne.	16/03/2015	15/09/2016	172.72	M/s. B.J. Civil Works	222.81	18 month		Work in progress
12		Development of Daily market on Plot No.34, Sec-15, Koparkhairne.	16/03/2015	15/09/2016	172.94	M/s. B.J. Civil Works	223.10	18 month		Work not start due to Hawkers prblem
13		Development of Daily market on Plot No.36, Sec-3, Koparkhairne.	19/03/2015	18/09/2016	173.43	M/s. Kishan Construction	221.99	18 month		Work in progress
14		Development of Daily market on Plot No.7A, Sec-1A, CBD Belapur.	12/03/2015	11/09/2016	627.83	M/s.UCC Infrastructure Pvt. Ltd.	815.56	18 month		work not started due to local problem
15		Construction of shead on pathway towards Kai. Dnyaneshwar Shelar samajmandir sect 08 nerul.	22.08.2014	21.10.2014	2.38	M/S:- Mangalmurti enter.	2.81	02 month	08.04.2015	work completed

Solace/Fitness Center

1		Construction of Solace Center on Plot No.18 at Sec-1 in Vashi.	21/08/2014	21/02/2015	20.92	M/s. Classic Construction	24.90	06 month		work completed
---	--	--	------------	------------	-------	---------------------------	-------	----------	--	----------------

2	30696	Construction of Solace Center at Annabhau Patil Udyan, Sec-10 in Ward No.75, Nerul.	24/12/2014	23/06/2015	14.84	M/s. Varad Infra Projects	18.55	06 month		work in progress
3	29070	Construction of Solace Center at Sec-17 in ward No. 14,Airoli.	04.02.13	03/08/2013	19.41	M/s. Sai Construction	22.55	06 month		work completed
4		Construction of Solace Center at Karmveer Bhaurao Patil Udyan, Sec-16 in Ward No.51, Vashi.	04.03.2015	03/09/2015	15.21	M/s.M.N.Kal bhor	19.01	06 month		work in progress
5	37458	Providing and Fixing water tank and making seating arrangement to senior citizen center at sec.25 Nerul in ward	08.08.2014	08.08.2014	0.49	M/s. Ansaruddin khatib	0.49	A-1 tender		work completed
6	32821	Construction of Solace Center at Sec-13 Sanpada.	13/8/2014	12/2/2015	19.13	M/s. Varad Infra projects	21.04	6 month	4/6/2015	work completed

Playground

1		Development of play ground on Plot No.10 at Sec-2, Sanpada.	04/03/2014	03/06/2014	19.46	M/s. Jai Bhavani Construction	22.96	03 month		work in progress
2		Improvement of Minatai Thakare play ground at Sec-16, Vashi.	06/04/2013	05/10/2013	7.20	M/s. Maa Laxmi Enterprises	8.13	06 month		work in progress
3	32881	Improvement of Ganesh play ground at Sec-25, Juinagar,Nerul.	11.01.2013	10.07.2013	13.62	M/s. Jai Bhavani Construction	14.78	06month		work in progress
4	27682	Leveling of play ground at Plot No.12A, Sec-9, Nerul.	14/08/2014	13/11/2014	17.69	M/s.Reliance Construction	20.34	06month		work completed

5	27639	Repair to compound wall and fixing grill to maidan plot no 12A sect 09 nerul.	14.08.2014	13.11.2014	13.17	M/s.Reliance Construction	15.67	03 month		work completed
6		Construction of Gutter & Jogging track on Plot No.11A, Sec- 3 in Ward No.71, Nerul.	14/08/2014	13/11/2014	20.83	M/s.Reliance Construction	22.97	03 month		work completed
7		Repairing of Rajiv Gandhi Sport Complex at Sec-3A, CBD Belapur.	12/03/2015	11/05/2015	15.46	M/s. Patil Enterprises	18.32	02 month		work completed
8		Development of play ground & Compound wall at Sec-6 & 7 in Airoli.	20/02/2013	26/08/2013	38.33	M/s. A.P.Construction	40.99	06month		work in progress
9		Improvent & maintance to Bhaskar Dhadi Play Ground at Sec-5 in Airoli.	04/02/2013	03/08/2013	14.68	M/s. B.S.Shetty	16.02	06month		work in progress
10		Improvent & maintance to Play Ground at Sec-4 U in Airoli.	20/02/2013	26/08/2013	37.13	M/s.Saibaba Construction	40.77	06month		work in progress
11		Improvement to play ground beside cremetorium at Ward No.16, sec-9, Diva gaon, Airoli.	01/03/2014	02/09/2014	19.15	M/s. Sai Construction	21.83	06month		work in progress
12	27269	Improvement to play ground at sec-15 & 18, Koparkhairne.	06/09/2014	05/11/2014	9.45	M/s. Pravin Enterprises	10.15	2 month		work completed
13		Development of Bhumiputra play ground at Sec-23, Koparkhairne.	10/03/2015	09/09/2015	37.77	M/s. Classic Construction	40.40	6 month		work in progress
14		Construction of stage & Shade for Sitting arrangement near Balaji Garden Play ground at Sec-11 in ward No.38, Koparkhairne.	09.03.15	08/07/2015	15.02	M/s. Swastik Infralogic (I) Pvt.Ltd.	17.27	4 month		work completed

15	33207	Providing and fixing playing equipment and sitting arrangement in school playground at sector 14 nerul kukshet	11.01/2016	10.04.2016	18.79	M/s.Mangalmurti Enterprises	21.14	3 month		work in progress
16		Improvement of school playground at sector 14 nerul kukshet	6/3/2015	05/05/2015	10.72	M/s.Jai Bhavani Construction	11.52	2 month	3/11/2015	work in progress
17	33120	Improvement of Yashwantrao Chawan play ground at Plot No.87, Sec-19, Nerul.	12/03/2015	11/03/2016	285.01	M/s. Pravin Enterprises	370.23	12 month.		work in progress
18	34927	Development of Ramleela Play ground at Plot No.14, Sec-12, Nerul.	02/03/2015	01/03/2016	195.69	M/s. Pravin Enterprises	246.57	12 month		work in progress
19	32952	Improvement of Vasudev Balwant Phadake maidan, Sec-8B, CBD Belapur.	12/03/2015	11/09/2015	89.40	M/s.Mangalmurti Enterprises	105.49	06 month		work completed
20		Improvement to play ground near Sai Holi school Sect 19 C In Koperkhairne Ward	11.09.15	10.11.15	4.67	M/S New Eagle construction	4.90	2 month	06.11.15	work completed
21		Improvement to play ground to school No.78 Rabale Gautam Nagar in Ghansoli ward	10.09.15	09.10.15	4.62	M/S A.V. construction	4.85	1 month		work completed
22		Providing Bar-Bed Fencing & gate to NMMC work shop sector 15 in Koperkhairne ward	18.03.15	17.07.15	8.99	M/S M.N. construction	8.99	4 month	23.11.15	work completed
23		Improvement to Maidan at sect 46A Ward no. 87 nerul	04.03.2014	03.06.2014	29.75	M/s.Mangalmurti Enterprises	33.26	03 month	17.01.2015	work completed
24	27774	Providing and fixing FRP covers on gutter at plot no 12 sect 09 Nerul	14.08.2014	13.10.2015	9.71	M/s.Reliance Construction	10.59	02 month	17.01.2015	work completed

25	27630	Construction of gutter in playground sect. 09 Nerul	14.08.2015	13.12.2015	15.12	M/s.Reliance Construction	16.48	04 month	17.01.2015	work completed

Indoor Sport Complex

1	35235	Construction of Veer Jawan Indoor Sport Complex at Sec-8, CBD.	22/08/2014	21/04/2015	69.75	M/s.Mangalmurti Enterprises	92.41	08 month		Work in progress
2	37499	Construction of Indoor Sport Complex in Ganesh Maidan at Sec-25, Juipada, Sanpada.	02/02/2015	01/02/2016	56.87	M/s. Varad Infra Projects	71.09	12 month		Work in progress

Nagari Dalit Vasti

1		Construction of Gutter & pathway at East side area of Durgamata mandir in Jai Durgamatanagar, sec-8B, CBD.	11/12/2014	10/03/2015	16.46	M/s. Sandesh Enterprises	18.19	03 month		Work in progress
2	37413	Construction of Gutter & pathway at NMMC Toilet area in Jai Durgamatanagar, sec-8B, CBD.	11/12/2014	10/03/2015	15.04	M/s. Sandesh Enterprises	9.62	03 month		Work in progress
3	37100	Construction of compund wall at Rabada Bhimnagar near House No.1632 in ward No.19, Ghansoli.	08/08/2014	07/11/2014	7.65	M/s. Saibaba Construction	8.80	03 month	22,04.15	work completed
4		Construction of compund wall at Rabada Gautam nagar in ward No.19, Ghansoli.	18/03/2015	17/05/2015	11.88	M/s. Classic Construction	14.14	02 month		work completed
5		Construction of gutter and pathway at ward no. 09 in Airoli.	09.03.2015	08.06.2015	15.11	m/s Saibaba Conct. Comp.	16.69	03 month.		work completed

6	34706	Construction of retaining wall near house No.1273 ward No. 20 in Ghansoli ward	22.01.15	21.03.15	8.02	M/S A.K Electrick & Works	8.90	2month.		work completed
7		Construction of retaining wall near house No.1361 ward No. 20 Talavali Nocil Naka Ghansoli ward	4.03.15	03.05.15	13.96	M/S Classic construction	15.50	2month.	20.10.15	work completed
8	36033	Construction of gutter and pathway at ward No.20 Talavali Nocil Naka in Ghansoli ward	18.03.15	17.05.15	11.07	M/S suresh R. Itkapalle	11.72	2 month.		work completed

Compound wall

1		Construction of Compound wall on Plot No. P-11 & P-13 in sec-14, Kukshet, Nerul.	25/04/2012	24/08/2013	19.26	M/s. Jai Bhavani Construction	21.09	04 month		Work in progress
2		Construction of Compound wall on Plot No. P-14 & OS-3 in sec-14, Kukshet, Nerul.	04/03/2014	03/07/2014	20.50	M/s. V.B.Bhoir Construction	24.60	04 month		Work in progress

Sant Gadebaba Nagari Swachata Abhiyan

1	32897	Providing sitting arrangement at various places in ward no.83 Belapur	20.03.2015	19.04.2015	2.41	M/s A.P.Construct ion	2.41	1 month		work completed
2		Providing and fixing sitting arrangement at garden sec-14 kukshet nerul	2/9/2015	1/10/2015	2.33	M/s Jurani Enterprises	2.51	1 month	29/9/2015	work completed
3		Providing benches at sec-9, 9A ward no-46, vashi	26/11/2015	25/12/2015	1.79	M/s Akshata Enterprises	1.93	1 month		Work in progress
4	33114	Providing benches and repairing of compound wall at sec-14 , vashi	20/3/2015	A1 tender	2.01	M/s. A. P. Construction	2.10	A1 tender	16/4/2015	work completed

5	33006	Providing and fixing sitting arrangement to Chickneswar garden ward No.30 sec-3 in Koperkhairne ward	05.11.15	04.12.15	1.25	M/s Jurani Enterprises	1.35	1 month	07.11.15	work completed
6	33002	Providing and fixing sitting arrangement to garden at ward No.19Gautam Nagar in Ghansoli ward	02.09.15	01.10.15	2.15	M/s Jurani Enterprises	2.32	1 month		work completed
7	32889	Providing sitting arrangement at various places in ward no.73 Belapur	20.03.2015	19.04.2015	2.33	M/s A.P.Construction	2.44	1 month		work completed
8	13118	Providing sitting arrangement at various places in ward no.70 nerul.	16.03.2015	A1 tender	1.25	M/s Jurani Enterprises	1.35	A1 tender	5/5/2015	work completed
9	30877	P/F sitting arrangement in Dr. Babasaheb Ambedkar udyan sect 25 Juinagar	16.03.2015	A1 tender	1.25	M/s Jurani Enterprises	1.35	A1 tender	5/5/2015	work completed
10	32901	Providing sitting arrangement at various places in ward no.71 nerul.	16.03.2015	15.04.2015	2.33	M/s Jurani Enterprises	2.51	1 month	13/4/2015	work completed
11	32899	Providing sitting arrangement at various places in ward no.81Belapur	16.03.2015	A1 tender	1.25	M/s Jurani Enterprises	1.35	1 month	6/4/2015	work completed
12	34116	Providing sitting arrangement at various places in ward no.87 Belapur	03.03.2015	A1 tender	1.19	M/s Jurani Enterprises	1.40	A1 tender	6/5/2015	work completed
13	34075	Providing sitting arrangement at various places in ward no.67 Nerul	23.01.2015	22.03.2015	2.08	M/s Jurani Enterprises	2.46	02 month	5/5/2015	work completed
14	32991	Providing sitting arrangement at various places in ward no.79 Nerul	16.03.2015	15.04.2015	2.33	M/s Jurani Enterprises	2.51	01 month	9/4/2015	work completed
15	30894	Repairing of Multipurpose Building at Sec.20 Turbhe	11.01.2016	10.02.2016	2.38	M/s Jurani Enterprises	2.80	01 month	9/2/2016	work completed

Women Welfare Center

1	34919	Construction of Women Welfare center at Plot No.17, Sec-6, Ghansoli.	22/08/2014	21/02/2016	117.56	M/s. Moksha Construction	159.47	18 month		Work in progress
2	34815	Construction of Women Welfare center at Plot No.9, Sec-10,Kopardkhairne.	06/09/2014	05/12/2015	203.99	M/s.UCC Infrastructure Pvt. Ltd.	262.76	15 month		Work in progress

Auditorium

1	37362	Construction of Auditorium at Plot No.37,Sec-5, Airoli.	20/8/2014	19/8/2016	3718.29	M/s. Mahavir Roads & Infrastructure Pvt. Ltd.	4825.97	24 month		Work in progress

Khasdar nidhi:-

1	35234	Construction of bridge over nall at Bonsari, Nerul.	09.03.2015	08.07.2015	23.16	M/s.Mangalmurti Enterprises	27.10	04 month.		work completed
2	35954	Construction of compound wall from yadavnagar bus stop to Reliable plaza at ward no. 07 in Airoli.	09.03.2015	08.07.2015	47.61	M/S Omkar construction	55.23	04 month.		work completed

Amdar nidhi:-

1	35125	Construction of half round gutter and pathway near hut no. 298,297,135,140,153 at sect 08 CBD Belapur	18.03.2015	17.06.2015	10.08	M/S Hemang Enterprises	11.98	03 month	22.01.2016	work completed
2		Construction of half round gutter and pathway near hut no. 206,215,186,226 at sect 08 CBD Belapur	18.03.2015	17.06.2015	13.6	M/S Hemang Enterprises	15.09	03 month	09.02.2016	work completed

PROJECT PLANNING & THANE BELAPUR ROAD

Year 2015-16

Sr. No.	Project Code	Name of Work	WorkOrder Start Date	WorkOrder Completion Date	Estimation Cost	Vender Name	Contract Cost	Work Period	Date of Completion of Work	Remark
1	2	3	4	5	6	7	8	9	10	11
1	33631	Beautification of Water Body and surrounding area at Sector 26 near Palm beach road Nerul	22/08/2014	21/08/2015	13.69	M/s.Ashwini Infra Pvt Ltd.	1777.00	12 Months		Work in progress
2	31345	Proposed Multipurpose Commercial Building on Plot no.45 A, Sector -14, vashi, Navi Mumbai	19/12/2013	18/10/2015	1053.55	M/s. Mahavir roads & Infra	1332.75	18 Months (Excluding Monsoon)		Work in progress
3	31412	Widening of roads Rehabilitation of Hutments in Digha.	3/3/2014	2/3/2016	983.10	M/s. Swastik Construction	1327.00	2 years		Work in progress
4	16413	Construction of RCC Gutter & Footpath from Rallies company to sulfer mill in Turbhe	24/05/2012	31/05/2013	406.55	M/s Shreeraj Enterprises	453.51	12 Months		Work in progress
5	33430	Annual Maintenance & Repairs New Head Office Building, Sector-15 A, CBD, Belapur.	20/02/2016	20/02/2019	410.76	M/s. Ashwini infradevelopments Pvt ltd	488.39	3 years		Work in progress
6	27094	Maintenance of open spaces Ghansoli to Pawane along Thane Belapur road.	12/3/2015	11/3/2016	9.26	M/s. Agaskar civil & construction	9.26	12 Months	11/3/2016	Work Completed
7	27093	Maintenance of open spaces Pawane to Turbhe along Thane Belapur road.	9/3/2015	8/3/2016	6.82	M/s. Ajay Construction	6.82	12 Months	8/3/2016	Work Completed
8	27092	Maintenance of open spaces Vitawa to Simens company Airoli along Thane Belapur road.	16/03/2015	15/03/2016	3.34	M/s.Dipa Interprises	3.34	12 Months	15/3/2016	Work Completed
9	38234	Comprehensive Contract for operation and Maintenance of Skywalk and lift at Rabale Station & koperkhairne Skywalk on Thane Belapur Road.	27/12/2015	26/12/2016	18.90	M/s.M.N.Kalbhor	21.33	12 Months		Work in progress
10	38233	Comprehensive Contract for operation and Maintenance of Skywalk and lift at Bonkode Junction on Thane Belapur Road.	4/10/2015	3/10/2016	18.90	M/s.M.N.Kalbhor	21.84	12 Months		Work in progress

11	31443	Maintainance and protection of Koparkhairne, Ghansoli, and Airoli, Flyover RE walls sides beautification along Thane Belapur road.	28/01/2016	27/01/2017	5.47	M/s. Shivaji Construction	5.47	12 Months		Work in progress
12	31442	Annual maintenance and protection of Garden and Divider near Bonkode Floyover on Thane Belapur road.	28/01/2016	27/01/2017	4.62	M/s. Shivaji Construction	4.62	12 Months		Work in progress
13	34187	Providing & applying thermoplastic painting of Zebra speed breaker and joint filling from Mahape to Turbhe along Thane Belapur Road.	28/01/2016	12/02/2016	8.59	M/s. Shivaji Construction	8.59	15 Days	12/2/2016	Work Completed
14	32871	Beautification by Lawn/Plants to median near Turbhe, Pawane, Bonkode and Mahape Junctions along Thane Belapur Road.	28/01/2016	12/02/2016	9.36	M/s. Shivaji Construction	9.36	15 Days	12/2/2016	Work Completed

